

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. <b>K-6147</b>
7. Unit Agreement Name
8. Farm or Lease Name <b>Sun State</b>
9. Well No. <b>1</b>
10. Field and Pool, or Wildcat <b>Wildcat</b>
12. County <b>Lea</b>

**SUNDRY NOTICES AND REPORTS ON WELLS**  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator <b>Samedan Oil Corporation</b>
3. Address of Operator <b>2207 Wilco Building, Midland, Texas 79701</b>
4. Location of Well UNIT LETTER <b>D</b> , <b>330</b> FEET FROM THE <b>North</b> LINE AND <b>990</b> FEET FROM THE <b>West</b> LINE, SECTION <b>16</b> TOWNSHIP <b>15-S</b> RANGE <b>32-E</b> NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) <b>4315.7' G.L.</b>

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 11" hole to 4040'. Ran 8 5/8" 24# and 32#, K-55, ST&C casing. Set at 4038', cemented with 300 sacks Class "H" cement with 2% Ca. Cl. Plug down at 10:40 p.m. May 18, 1974. W. O. C. 18 hours and pressure test to 1,000 p.s.i. for 30 min. with no pressure loss. Drilling ahead.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED William S. McCuen

TITLE **Production Superintendent**

DATE **May 21, 1974**

APPROVED BY Joe D. [Signature]  
Dist. I. Supv.

TITLE \_\_\_\_\_

DATE **May 21, 1974**

CONDITIONS OF APPROVAL, IF ANY: