

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.O.B.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease
State Fee

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT - I" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Amoco Production Company	8. Farm or Lease Name Anderson C
3. Address of Operator P. O. Box 68 Hobbs, NM 88240	9. Well No. 1
4. Location of Well UNIT LETTER <u>S</u> <u>1930</u> FEET FROM THE <u>South</u> LINE AND <u>1980</u> FEET FROM THE <u>West</u> LINE, SECTION <u>3</u> TOWNSHIP <u>16-S</u> RANGE <u>32-E</u> NMPM.	10. Field and Pool, or Wildcat Undes. Anderson Ranch (NO IFC CAMP)
15. Elevation (Show whether DF, RT, GR, etc.) 4321.7 GR	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1105.

Drilled to a total depth of 4180'. On 3/22/84 set 8-5/8", 24# and 32#, K-55 and J-55 casing. Casing set at 4150'. Cemented with 1400 sx Class C Lite with additives and 400 sx Class C neat. Displaced with 255 bbl brine. Plug down 5:55 a.m. 3/22/84. Circulated out 136 sx. Waited on cement 18 hours. Tested casing to 1000 psi for 30 min., tested OK. Reduced to a 7-7/8" bit and resumed drilling.

O+5 NMOCD, H 1-J.R. Barnett Hou. Rm 21.156 1-F. J. Nash, Hou. Rm. 4.206 1-GCC

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Mary C. Clark TITLE Ass't. Admin. Analyst DATE 3/26/84

ORIGINAL SIGNED BY JERRY SEXTON
DISTRICT I SUPERVISOR

APPROVED BY _____ TITLE _____ DATE MAR 30 1984

CONDITIONS OF APPROVAL, IF ANY:

RECORDED
MAR 26 1984
G.C.D.
HOBBS OFFICE