

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

SEP 10 6 01 AM '69

5a. Indicate Type of Lease
State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT --" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator <b>Shell Oil Company</b>	8. Farm or Lease Name <b>Grimes</b>
3. Address of Operator <b>P. O. Box 1509, Midland, Texas 79701</b>	9. Well No. <b>10</b>
4. Location of Well UNIT LETTER <b>L</b> , <b>1880</b> FEET FROM THE <b>South</b> LINE AND <b>750</b> FEET FROM THE <b>West</b> LINE, SECTION <b>28</b> TOWNSHIP <b>18-S</b> RANGE <b>38-E</b> NMPM. <b>Hobbs Blinbry</b>	10. Field and Pool, or Wildcat
15. Elevation (Show whether DF, RT, GR, etc.) <b>Est. 3650 DF</b>	12. County <b>Lea</b>

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data			
NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

September 5 Thru September 6, 1969

- Spudded at 5:15 p.m., 9-5-69.
- Cemented 11 joints (336.27') 13 3/8", 48#, H-40, ST&C, New Lone Star csg. at 352' with 350 sacks Class C cement + 2% CaCl<sub>2</sub>.
- Plug down at 10:15 a.m., 9-6-69, with 500 psi. Float held o.k. Circ 200 sacks. WOC 13 hours.
- Option 2:
  - 413 cu. ft.
  - 350 sacks Class C cement + 2% CaCl<sub>2</sub>.
  - 60°
  - 63°
  - 500 psi
  - 13 hours

*Press. test?*

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>M. O. Traugott</u> M. O. Traugott	TITLE <u>Petrophysical Engineer</u>	DATE <u>9-8-69</u>
APPROVED BY <u>[Signature]</u>	TITLE <u>SUPERVISOR DISTRICT I</u>	DATE <u>SEP 11 1969</u>
CONDITIONS OF APPROVAL, IF ANY:		