

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	E-1482	

## SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator TEXACO Inc.	8. Farm or Lease Name New Mexico "DH" State
3. Address of Operator P. O. Box 728, Hobbs, New Mexico 88240	9. Well No. 1Y
4. Location of Well UNIT LETTER <u>A</u> , <u>380</u> FEET FROM THE <u>North</u> LINE AND <u>330</u> FEET FROM THE <u>East</u> LINE, SECTION <u>32</u> TOWNSHIP <u>19-S</u> RANGE <u>32-E</u> NMPM.	10. Field and Pool, or Wildcat Undesignated
15. Elevation (Show whether DF, RT, GR, etc.) 3551' GR	12. County Lea

### Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>



17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Total Depth 920'  
Spudded 13 3/4" hole March 15, 1971

Ran 889' (29 joints) of 10 3/4" OD 32.75# casing and cemented at 900' with 480 sx TLW w/ 1/4# flocele per sx and 1% CaCl, followed w/200sx Class C w/1% CaCl. Plug at 868'. Cement Circulated. Job complete 9:00 AM, March 15, 1971

Tested 10 3/4" OD casing for 30 minutes with 600# from 3:00 AM to 3:30 AM, March 16, 1971. Tested OK. Drilled out cement and shoe and re-tested for 30 minutes with 600# from 5:00 AM to 5:30 AM, March 16, 1971. Tested OK. Job complete 5:30 AM, March 16, 1971.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED 	TITLE Assistant District Superintendent	DATE March 17, 1971
APPROVED BY 	TITLE SUPERVISOR DISTRICT	DATE MAR 24 1971
CONDITIONS OF APPROVAL, IF ANY:		