

770 27 1970

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name N. A.	
2. Name of Operator Freeport Oil Company		8. Farm or Lease Name Mattie Price	
3. Address of Operator 1005 V & J Tower, Midland, Texas 79701		9. Well No. 1	
4. Location of Well UNIT LETTER A , 660 FEET FROM THE North LINE AND 660 FEET FROM THE East LINE, SECTION 6 TOWNSHIP 17S RANGE 38E NMPM.		10. Field and Pool, or Wildcat Wildcat	
15. Elevation (Show whether DF, RT, GR, etc.) 3726' GL		12. County Lea	

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER Running intermediate casing <input checked="" type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

February 21, 1970 - Ran 165 jts. (5185') of 8-5/8" 32# and 24# casing set @ 5185'. Cemented with 350 sxs. Trinity Litebate and 4% gel + 150 sxs. Class "C" with 27 sxs. salt and 3 sxs CaCl. Plug down at 1:15 a.m, 2/22/70. Estimated top of cement 4000'. Waited on cement 18 hours. Pressured casing with 1000# for 30 minutes. Held OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Leon L Sparks	TITLE Division Engineer	DATE 2/26/70
APPROVED BY [Signature]	TITLE FOR DISTRICT F	DATE MAR 2 1970
CONDITIONS OF APPROVAL, IF ANY:		