

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State Fee

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-	7. Unit Agreement Name N. A.
2. Name of Operator Freeport Oil Company	8. Farm or Lease Name Mattie Price
3. Address of Operator 1005 V & J Tower, Midland, Texas 79701	9. Well No. 1
4. Location of Well UNIT LETTER A , 660 FEET FROM THE North LINE AND 660 FEET FROM THE East LINE, SECTION 6 TOWNSHIP 17S RANGE 38E NMPM.	10. Field and Pool, or Wildcat Wildcat
15. Elevation (Show whether DF, RT, GR, etc.) 3726' BL	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <u>Running surface casing</u> <input checked="" type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Well spudded at 5:00 p.m., February 9, 1970. Drilled 425' and ran 10 jts. (400') 33.38# 12-3/4" casing and set at 420'. Cemented with 400 sxs. Incor + 2% CaCl₂. Plug down at 8:00 a.m., February 10, 1970. Circulated 100 sxs. cement to surface. WOC 18 hours. Tested casing to 1000 psi for 30 minutes and held O.K. Drilled out with 11" hole.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Don L Sparks TITLE Division Engineer DATE Feb. 19, 1970

APPROVED BY [Signature] TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: