

| | | |
|------------------------|--|--|
| NO. OF COPIES RECEIVED | | |
| DISTRIBUTION | | |
| SANTA FE | | |
| FILE | | |
| U.S.G.S. | | |
| LAND OFFICE | | |
| OPERATOR | | |

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

| | |
|--|--|
| 5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/> | |
| 5. State Oil & Gas Lease No. E-3113-1 | |
| 7. Unit Agreement Name | |
| 8. Farm or Lease Name Lea "DS" State | |
| 9. Well No. 2 | |
| 10. Field and Pool, or Wildcat Lea Bone Springs | |
| 12. County Lea | |

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL GAS WELL OTHER

Name of Operator
Gulf Oil Corporation

Address of Operator
Box 670, Hobbs, New Mexico 88240

Location of Well
UNIT LETTER D 770 FEET FROM THE North LINE AND 560 FEET FROM
THE West LINE, SECTION 36 TOWNSHIP 19-S S RANGE 34-E NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)

6. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

| NOTICE OF INTENTION TO: | SUBSEQUENT REPORT OF: |
|--|--|
| PERFORM REMEDIAL WORK <input type="checkbox"/> | REMEDIAL WORK <input type="checkbox"/> |
| TEMPORARILY ABANDON <input type="checkbox"/> | COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/> |
| PULL OR ALTER CASING <input type="checkbox"/> | CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/> |
| OTHER <input type="checkbox"/> | OTHER <input type="checkbox"/> |
| PLUG AND ABANDON <input type="checkbox"/> | ALTERING CASING <input type="checkbox"/> |
| CHANGE PLANS <input type="checkbox"/> | PLUG AND ABANDONMENT <input type="checkbox"/> |

7. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.


McVay Drilling Company spudded 17-1/2" surface hole at 9:45 AM June 30, 1971. Drilled to 358'. Ran 11 joints, 338' of 13-3/8" OD 48# H-40 ST&C casing set and cemented at 355' with 420 sacks of cement. Cement circulated. WOC 18 hours. Tested casing with 600#, 30 minutes, OK.

Started drilling 11" hole at 358' at 2:45 PM, July 1, 1971.

8. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

ORIGINAL SIGNED BY
G. D. BORLAND

TITLE Area Production Manager DATE July 2, 1971

APPROVED BY  TITLE SUPERVISOR DISTRICT 1 DATE JUL 6 1971

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED

JUL 21 1974

OIL CONSERVATION COMM.
HOUSTON, TEXAS