

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-55

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
B-1030-1	
7. Unit Agreement Name	
Central Vacuum Unit'	
8. Farm or Lease Name	
Central Vacuum Unit	
9. Well No.	
13	
10. Field and Pool, or Wildcat	
Vacuum Grayburg	
San Andres	
11. LEA	

SUNDRY NOTICES AND REPORTS ON WELLS

THIS NOTICE OF INTENTION TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR, OR TO MANIPULATE FOR PRODUCTION, FORM C-103, FOR SUCH PROPOSALS, IS

1. Type of Well: OIL WELL GAS WELL OTHER: **Water Injection.**

2. Name of Operator: **Texaco Inc.**

3. Address of Operator: **P. O. Box 728, Hobbs, New Mexico 88240**

4. Location of Well:
UNIT LETTER **H** **2536** FEET FROM THE **North** LINE AND **117** FEET FROM THE **East** LINE, SECTION **25** TOWNSHIP **17-S** RANGE **34-E** NEPM.

15. Elevation (Show whether DE, RT, GR, etc.) **3980' (GR)**

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
WELL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

16. Description of Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work - SEE RULE 1103.)

SPUD 12 $\frac{1}{4}$ " HOLE 4:30 PM, 12-31-78
Total Depth 430'.

1. Ran 420' (10 Jts.) 8 5/8" OD 24# K-55 csg. & set @ 430'.
2. Cemented w/400 sx. class "C" cement containing 2% CaCl. Cement ceirculated. Job complete 3:20 AM, 1-1-79. WOC in excess of 18 hours.
3. Tested 8 5/8" OD csg. w/600 # for 30 minutes, 3:00-3:30 AM, 1-2-79, tested OK. Job complete 3:30 AM, 1-2-79.

I, Thereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED: *J. Schaff* TITLE: Asst. Dist. Supt. DATE: 1/8/79

APPROVED BY: Jerry Sexton TITLE: Dist. L. Supt. DATE: JAN 10 1979

CONDITIONS OF APPROVAL, IF ANY: