

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease  
State  Fee

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.

1. OIL WELL  GAS WELL  OTHER \_\_\_\_\_

2. Name of Operator  
W. K. Byrom

3. Address of Operator  
Box 147 - Hobbs, NM88240

4. Location of Well  
UNIT LETTER N 330 FEET FROM THE South LINE AND 1650 FEET FROM  
THE West LINE, SECTION 34 TOWNSHIP 19S RANGE 37E NMPM.

7. Unit Agreement Name  
I. H. Williams

6. Farm or Lease Name  
I. H. Williams

9. Well No.  
3

10. Field and Pool, or Wildcat  
Eumont Queen (Gas)

15. Elevation (Show whether DF, RT, GR, etc.)  
NA

12. County  
Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input checked="" type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

2-28-83: Rigged pulling unit, ran 3546' of 2' tbg. Circulated csg. with water, started mixing cement, mixed 75 sacks of pace setter lite but hole in csg at 3000' started taking cement. Pulled tbg. and ran CIBP at 2850 to stop leak. Ran tubing back and started mixing Western's pace setter lite cement at 2 BPM, weight 13 lbs. ,circulated cement to surface, pulled tbg and finished filling casing from the surface to within 8" of the top. Mixed and pumped 425 sacks Western pace setter lite total. Placed marker at surface. Cut anchors and cleaned location.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED W. K. Byrom TITLE Geologist DATE 3-2-83

PROVED BY David R. ... TITLE OIL & GAS INSPECTOR DATE 3-2-83

CONDITIONS OF APPROVAL, IF ANY: