

NUMBER OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
TRANSPORTER	OIL GAS
PRORATION OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103  
(Rev 3-55)

## MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

Name of Company <b>Hisson Drilling Company</b>				Address % OIL REPORTS & GAS SERVICES BOX 763 HOBBS, NEW MEXICO			
Lease <b>Byers</b>	Well No. <b>1</b>	Unit Letter <b>L</b>	Section <b>7</b>	Township <b>20 S</b>	Range <b>38 E</b>		
Date Work Performed <b>8/21 to 8/23/62</b>		Pool <b>Skaggs</b>		County <b>Lea</b>			

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations
 ☒ Casing Test and Cement Job
 ☐ Other (Explain):  
☐ Plugging
 ☐ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

Drilled 6 3/4" hole to 4305 total depth. Cemented 4 1/2" 10.5# new casing at 4305 with 70 sacks 50/50 Pozmix, 6% gel and 125 sacks regular. Plug down 8:00 A.M. 8/21/62. WOC 48 hours and pressure tested casing with 1,000# for 30 minutes. Test O.K.

Witnessed by <b>W. A. Raglin</b>	Position <b>Pred. Supt.</b>	Company <b>Hisson Drilling Company</b>
-------------------------------------	--------------------------------	---


FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

### ORIGINAL WELL DATA

D F Elev.	T D	P BTD	Producing Interval	Completion Date
Tubing Diameter	Tubing Depth	Oil String Diameter	Oil String Depth	
Perforated Interval(s)				
Open Hole Interval		Producing Formation(s)		

### RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

OIL CONSERVATION COMMISSION		I hereby certify that the information given above is true and complete to the best of my knowledge.	
Approved by 		Name <b>A. L. Smith</b>	
Title		Position <b>Agent</b>	
Date		Company <b>Hisson Drilling Company</b>	