

STATE OF NEW MEXICO
OIL AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-73

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO REOPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.

IF WELL ☒ GAS WELL ☐ OTHER ☐

Name of Operator

Saba Energy, Inc.

Address of Operator

4500 W. Illinois, Suite 213 Midland, Texas 79703

Location of Well

OFF LETTER J 1980 FEET FROM THE South LINE AND 1980 FEET FROM

East LINE, SECTION 12 TOWNSHIP 20-South RANGE 38-East BHPM.

15. Elevation (Show whether DF, RT, GR, etc.)

3220 ft.

3a. Indicate Type of Lease

State ☐ Fee ☒

3. State Oil & Gas Lease No.

7. Unit Agreement Name

8. Farm or Lease Name

Cone B

9. Well No.

#1

10. Field and Pool, or Wildcat

Howse-Drinkard

12. County

Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

REMEDIAL WORK ☒
NEARLY ABANDON ☐
OR ALTER CASING ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐

REMEDIAL WORK ☒
COMMENCE DRILLING OPER. ☐
CASING TEST AND CEMENT JOB ☐
OTHER ☐

ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed operations) SEE RULE 1703.

Pull production equipment and bailed out fill up to 7070+ ft.
Run back tubing and set tubing tail at 7065+ft. and run 1 1/2" BHP and rods. Load tubing with produced water and pressure tested to 500 psi. and held ok during treatment.
Pumped 2500 gal. N.E. 15% HCL acid with all additives and 300# of rocksalt in last 1000 gal. Displaced with 50 BBLS of 1% KCL water and displaced with 110 BBLS of produced water. Max rate 6. BPM, Max press 610 psi.; Aug. pressure 440 psi. and 400 psi; and turn to vacuum indication within 5 minutes after shut down pumping treatment. Total load 208 BBLS. started up pumping unit on 8-12-88 at 5:00 p.m.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

Bruce M. Patterson

TITLE Vice-Pressure

DATE 8-18-87

ORIGINAL SIGNED BY JERRY SEXTON
DISTRICT 1 SUPERVISOR

BY _____
SIGNATURE OF APPROVAL, IF ANY:

TITLE _____

DATE _____

AUG 22 1988

RECEIVED

AUG 22 1988

OCD
HQBBS OFFICE