

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
<b>B-9445</b>

**SUNDRY NOTICES AND REPORTS ON WELLS**  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT --" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <b>Dry Hole</b>	7. Unit Agreement Name
2. Name of Operator <b>Skelly Oil Company</b>	8. Farm or Lease Name <b>State "U"</b>
3. Address of Operator <b>Box 730 - Hobbs, New Mexico</b>	9. Well No. <b>4</b>
4. Location of Well UNIT LETTER <b>"E"</b> <b>1980</b> FEET FROM THE <b>North</b> LINE AND <b>660</b> FEET FROM THE <b>West</b> LINE, SECTION <b>4</b> TOWNSHIP <b>22-S</b> RANGE <b>35-E</b> NMPM.	10. Field and Pool, or Wildcat <b>San Simon</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>3603' DF</b>	12. County <b>Lea</b>

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐  
TEMPORARILY ABANDON ☐  
PULL OR ALTER CASING ☐  
OTHER ☐

PLUG AND ABANDON ☐  
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:


REMEDIAL WORK ☐  
COMMENCE DRILLING OPNS. ☐  
CASING TEST AND CEMENT JOB ☐  
OTHER ☐  
ALTERING CASING ☐  
PLUG AND ABANDONMENT ☒

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

**This well was drilled to a Total Depth of 4105' with no commercial quantities of oil or gas encountered in any zone. Well plugged and abandoned in the following manner:**

1. Spotted cement plugs at the following depths:  
4105'-3975' - 75 sacks cement  
3800'-3723' - 25 sacks cement  
2000'-1770' - 75 sacks cement  
60'- 32' - 35 sacks cement
2. Placed 20 sack cement cap in top of 16" OD surface casing and installed 4" steel dry hole marker.
3. All intervals not cemented are filled with heavy mud laden fluid.
4. Plugging operations were completed on September 23, 1948.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <b>(ORIGINAL SIGNED) H. E. Ash</b>	TITLE <b>Dist. Superintendent</b>	DATE <b>May 26, 1965</b>
APPROVED BY 	TITLE <b>Dist. Super</b>	DATE <b>5/28/65</b>
CONDITIONS OF APPROVAL, IF ANY:		