

NEW MEXICO OIL CONSERVATION COMMISSION  
MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

COMPANY THE BRITISH AMERICAN OIL PRODUCING COMPANY, BOX 474, MIDLAND, TEXAS  
(Address)

LEASE HALL STATE "F" WELL NO. 9 UNIT M S 11 T 22-S R 35-E  
DATE WORK PERFORMED SEE BELOW POOL UNDESIGNATED

This is a Report of: (Check appropriate block) ☒ Results of Test of Casing Shut-off  
☒ Beginning Drilling Operations ☐ Remedial Work  
☐ Plugging ☐ Other \_\_\_\_\_

Detailed account of work done, nature and quantity of materials used and results obtained.

1. Spudded well at 8:00 PM 4-17-1958 and drilled 12 1/4" hole to 337'. Ran 8 jts. 320' 8 5/8" OD 22.7#, Armo Spiral Weld casing. Casing set at 335.58' and cemented with 200 sacks regular cement, 2% Ca cl. Circulated 15 sacks to surface. 4-18-1958, 7:50 AM.
2. W.O.C. 24 hours and tested surface casing with 1000 lbs for 30 minutes, held ok. 4-19-1958.
3. Drilled out 7 7/8" hole.

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev. \_\_\_\_\_ TD \_\_\_\_\_ PBD \_\_\_\_\_ Prod. Int. \_\_\_\_\_ Compl Date \_\_\_\_\_  
Tbng. Dia \_\_\_\_\_ Tbng Depth \_\_\_\_\_ Oil String Dia \_\_\_\_\_ Oil String Depth \_\_\_\_\_  
Perf Interval (s) \_\_\_\_\_  
Open Hole Interval \_\_\_\_\_ Producing Formation (s) \_\_\_\_\_

RESULTS OF WORKOVER:

BEFORE AFTER

Date of Test	_____	_____
Oil Production, bbls. per day	_____	_____
Gas Production, Mcf per day	_____	_____
Water Production, bbls. per day	_____	_____
Gas-Oil Ratio, cu. ft. per bbl.	_____	_____
Gas Well Potential, Mcf per day	_____	_____
Witnessed by _____	_____	_____

(Company)

OIL CONSERVATION COMMISSION

Name [Signature]  
Title \_\_\_\_\_  
Date \_\_\_\_\_

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name [Signature]  
Position German B. French  
Company The British American Oil Prod. Co.

