

NEW MEXICO OIL CONSERVATION COMMISSION  
MISCELLANEOUS REPORTS ON WELLS  
(Submit to appropriate District Office as per Commission Rule 1106)

Company Carper Drilling Company, Inc. Artesia, New Mexico  
(Address)

Lease Carper Randal Well No. 2 C Unit M S 12 T 22 S R 35 E

Date work performed 11-26-56 POOL Jalmat

This is a Report of (Check appropriate block) ☒ Result of Test of Casing Shut-off

☐ Beginning Drilling Operations

☐ Remedial Work

☐ Plugging

☐ Other \_\_\_\_\_

Detailed account of work done, nature and quantity of materials used and results obtained.

We ran 107 Jts., 3958', 15.50# J55 5 1/2" casing, landed @ 3951' and cemented with 600 sac pozmix cement, 4% gel. Plug down @ 4:00 P. M. 11-26-56. After allowing the cement to set 72 hours, the casing was tested to 1000# pressure and held for 30 minutes with no drop recorded. Mud displaced with oil.

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev. \_\_\_\_\_ TD \_\_\_\_\_ PBD \_\_\_\_\_ Prod. Int. \_\_\_\_\_ Compl. Date \_\_\_\_\_

Tbng Dia. \_\_\_\_\_ Tbng. Depth \_\_\_\_\_ Oil String Dia \_\_\_\_\_ Oil String Depth \_\_\_\_\_

Perf. Interval (s) \_\_\_\_\_

Open Hole Interval \_\_\_\_\_ Producing Formation (s) \_\_\_\_\_

RESULTS OF WORKOVER

BEFORE

AFTER

Date of Test

Oil Production, bbls. per day

Gas Production, Mcf per day

Water Production, bbls. per day

Gas-Oil Ratio, cu. ft. per bbl.

Gas Well Potential, Mcf per day

Witnessed by A. L. Pierce

Carper Drilling Company, Inc.  
(Company)

Oil Conservation Commission

Name E. J. Fischer

Title Regional Manager

Date November 28, 1956

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name Marshall Sewley

Position Vice-President

Company Carper Drilling Company, Inc.