

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
Not Available

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name Langlie
2. Name of Operator Anadarko Production Company	8. Farm or Lease Name Mattix Penrose Sand Unit
3. Address of Operator P. O. Box 247, Hobbs, New Mexico 88240	9. Well No. 3
4. Location of Well UNIT LETTER A , 990 FEET FROM THE North LINE AND 330 FEET FROM THE East LINE, SECTION 29 TOWNSHIP 22 S RANGE 37 E N.M.P.M.	10. Field and Pool, or Wildcat Langlie Mattix
15. Elevation (Show whether DF, RT, GR, etc.) Not available	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

TEMPORARILY ABANDON ☐

PULL OR ALTER CASING ☐

OTHER ☐

PLUG AND ABANDON ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☒

COMMENCE DRILLING OPNS. ☐

CASING TEST AND CEMENT JOB ☐

OTHER ☐

ALTERING CASING ☐

PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Moved in and rigged up pulling unit and reverse circulation equipment.
2. Cleaned out through 7" to total depth of 3690'.
3. Calipered open hole section from 3423' to 3690'.
4. Set a calseal plug at 3490'.
5. Ran 3478' of 5-1/2" 14# casing to repair holes in 7" casing.
6. Cemented 5-1/2" casing with 50 sacks of cement. Calculated fill up to be 880', with top of cement at 2598 between 5-1/2" and 7" casing strings.
7. Drilled out cement and calseal bridge. Cleaned out to 3690'.
8. Rigged down reverse circulation equipment. Ran tubing, rods and pump. Put well on production.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>[Signature]</u>	TITLE District Superintendent	DATE 4/4/68
APPROVED BY <u>[Signature]</u>	TITLE _____	DATE _____
CONDITIONS OF APPROVAL, IF ANY:		