

APPROVED
(Feb. 1951)

OCT 12 1959

A. P. KLEEMAN
DISTRICT ENGINEER

X

HOBBS
COPY TO O. C. C.
(SUBMIT IN TRIPLICATE)

Budget Bureau 42-R358.2.
Approval expires 12-31-52.

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office Las Cruces
Lease No. 058646 (b)

HOBBS OFFICE OCT 11 1959
FILED OCT 12 1959

1959 OCT 13 REP 25 1959
7:07

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....	X
NOTICE OF INTENTION TO ABANDON WELL.....	Report of Work-over	X

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

September 21, 1959

Well No. 1 is located 980 ft. from SW line and 330 ft. from E line of sec. 29

Sec. 29, Twp. 22-S, Range 37-E, Meridian 13PM

Langlie-Hattix Lea New Mexico

The elevation of the derrick floor above sea level is 3362 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

1. Cleaned-out hole to 3616.
2. Ran 6 joints 5-1/2", slotted, 17#, Hydrill casing, and 2 joints 5-1/2", 14#, J-55 casing. Liner set from 3367 to 3616. *Ref: 3430-3616*
3. Ran 7" packer on tubing, set at 3345. Pressured up to 1000 psi for 30 minutes to test casing for leaks. No leaks.
4. Pulled packer and ran 2W tubing to 3354.
5. Sand-oil treated w/25,000 gal. refined oil and 50,000 lbs. sand.
6. Swabbed well in. Flowed 467 bbls. oil and no water in 20 hours.
7. After load-oil was recovered well flowed 55 bbls. oil and no water in 8 hours.

(Measurements are from ground level)

Work started 9/8/59
Work completed 9/13/59

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Texas Pacific Coal and Oil Company

Address P. O. Box 1688

Hobbs, New Mexico

By [Signature]

Title Petroleum Engineer