

PACKER LEAKAGE TEST

Operator Western Oil Fields, Inc. Pool (Upper Completion) Elinebry  
Lease Gulf - Drinkard Well 1 Pool (Lower Completion) Drinkard  
Location: Unit M, S. 30, T 22S, R 38E, 660' from S & W lines. Lea County, N. M.

Pre-Test Shut-In

	Upper Completion	Lower Completion
Shut-in at (hour, date).....	<u>1/25/58 12 noon</u>	<u>1/25/58 12 noon</u>
Pressure stabilized at (hour, date).....	<u>1/28/58 12 noon</u>	<u>1/28/58 12 noon</u>
Length of time required to stabilize (hours).....	<u>72 hours</u>	<u>72 hours</u>

Flow Test No. 1

Test commenced at (hour, date) 1/28/58 2:00 P. M. Choke size 16/64"  
Completion producing Drinkard Completion shut-in Elinebry

	Upper Completion	Lower Completion
Stabilized pressure at beginning of test.....	<u>1,860</u> psi	<u>1,000</u> psi
Maximum pressure during test.....	<u>1,860</u> psi	<u>320</u> psi
Minimum pressure during test.....	<u>1,860</u> psi	<u>25</u> psi
Pressure at end of test.....	<u>1,860</u> psi	<u>60</u> psi
Maximum pressure change during test.....	<u>zero</u> psi	<u>195</u> psi
Oil flow rate during test: <u>30.5</u> BOPD based on <u>30.5</u> BO in <u>2 1/2</u> hours.		
Gas flow rate during test: <u>45</u> MCFPD based on <u>45</u> MCF in <u>2 1/2</u> hours.		

Mid-Test Shut-In

	Upper Completion	Lower Completion
Shut-in at (hour, date).....	<u>3/25/58 11:30A. M.</u>	<u>3/25/58 11:30A. M.</u>
Pressure stabilized at (hour, date).....	<u>3/28/58 11:30A. M.</u>	<u>3/28/58 11:30A. M.</u>
Length of time required to stabilize (hours).....	<u>72 hours</u>	<u>72 hours</u>

Flow Test No. 2

Test commenced at (hour, date) 3/28/58 1:30 P. M. Choke size 2 1/2" back pres. regulator  
Completion producing Elinebry Completion shut-in Drinkard

	Upper Completion	Lower Completion
Stabilized pressure at beginning of test.....	<u>1,860</u> psi	<u>1,000</u> psi
Maximum pressure during test.....	<u>1,860</u> psi	<u>1,000</u> psi
Minimum pressure during test.....	<u>1,100</u> psi	<u>1,000</u> psi
Pressure at end of test.....	<u>1,115</u> psi	<u>1,000</u> psi
Maximum pressure change during test.....	<u>760</u> psi	<u>zero</u> psi
Oil flow rate during test: <u>37.5</u> BOPD based on <u>37.5</u> BO in <u>2 1/2</u> hours.		
Gas flow rate during test: <u>510</u> MCFPD based on <u>510</u> MCF in <u>2 1/2</u> hours.		

Test performed by Wayne Bright Title Registered Prof. Engr. No. 3069

Witnessed by Mr. Holly Bird Title Engineer - Western Oil Fields, Inc.

REMARKS: Test was rerun at a lower rate of flow from the Elinebry to overcome the refrigeration effect. The pressure recording element used for recording the Elinebry pressure was a 2,000# element instead of a 1,000# element as marked thus the SI pressure 1860# instead of 930# as previously shown.

NOTE: Recording gauge pressure charts, test data sheet, and a graphic depiction of all phases of the test shall be submitted with this report.

AFFIDAVIT:

I HEREBY CERTIFY that all conditions prescribed by Oil Conservation Commission of the State of New Mexico for this packer leakage test were complied with and carried out in full, and that all dates and facts set forth in this form and all attached material are true and correct.

Wayne Bright For General Petr. Engr. Service  
(Representative of Company Making Test) (Company Making Test)

SWORN TO AND SUBSCRIBED before me this the 1 st. day of April, 19 58

H B Fredrick  
Notary Public in and for the County of Lea  
State of New Mexico

INSTRUCTIONS  
(SOUTHEAST NEW MEXICO ONLY)

1. At least 24 hours prior to the commencement of this test, the operator shall notify the District Office of the Oil Conservation Commission in writing of the exact time said test is to be commenced.
2. The packer leakage test shall commence with both sides of the completion shut-in. Both sides of the completion must be shut-in a sufficient length of time to allow for complete stabilization of both wellhead pressures, and for a minimum of 2 hours thereafter- this minimum of 2 hours shut-in must show on the charts of the pressure recorder and also must appear on the data sheet.
3. For Flow Test No. 1, one side of the dual completion shall be produced with the other side shut-in. Such test shall be continued until the flowing wellhead pressure has become stabilized and for a minimum of 2 hours thereafter, and shall be at a rate of flow approximating the normal rate of flow for the zone being produced.
4. Following the completion of flow test No. 1, the well will again be shut-in, and remain so until the wellhead pressures have again become stabilized and for a minimum of 2 hours thereafter.
5. Flow Test No. 2 shall be performed with the previously shut-in side of the dual completion flowing and with the flowing side of the completion used in test number 1 remaining shut-in. This test shall be conducted exactly as outlined under Flow Test No. 1, and must be performed even though no leak was indicated by Flow Test No. 1.
6. All pressures, throughout the entire test, must be continuously measured and recorded with recording pressure gauges.
7. The accuracy of the recording gauges shall be checked at regular intervals throughout the test with a dead weight test gauge, and such readings shall be recorded on the test data sheet provided.
8. For any well on which the wellhead pressures will not stabilize in (24) twenty four hours or less, the minimum producing or shut-in time allowed for stabilization shall be (24) twenty-four hours.
9. This form must be completed and filed in duplicate with the District Office of the Oil Conservation Commission within 15 days following the completion of the testing, and must be accompanied by:
  - a. all of the charts, or copies thereof, used on the pressure recorders during the test.
  - b. the test data-sheet (s), or copies thereof, required under paragraph 7 above.
  - c. a graph depicting the pressures and their changes, for both sides of the completion over the entire test.
10. This packer leakage test shall be performed upon dual completion of any new wells so approved by the Commission. This test shall also be required each year during the annual GOR test for the lowermost oil zone or oil pool so concerned. The Commission may also request packer leakage tests at any time they feel that a new test is desirable.

NEW MEXICO  
OIL CONSERVATION COMMISSION

## PACKER LEAKAGE TEST

OPERATOR **Western Oil Fields, Inc.**

LEASE NAME Gulf - Brindard

WELL NO. **I**

LOCATION 660' from South & West lines Sec. 30, T22S, R38E

COUNTY Lea

## TEST DATA SHEET

[illegible]

Western Oil Fields, Inc.  
Gulf-Drinkard #1  
Packer Leakage Test



