

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIP
(Other instruction
verse side)

TR
re

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

L.C.-032/104

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

NONE

7. UNIT AGREEMENT NAME

NONE

8. LEASE NAME

A. H. Klineberry NCT-1

9. WELL NO.

27

10. FIELD AND POOL, OR WILDCAT

Subs. Drinkard

11. SEC., T., R., M., GR. BDR. AND
SURVEY OR AREA

Sec. 22, T-22-S, R-38-E

12. COUNTY OR PARISH OR STATE

Lea

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to develop a well, or to develop a reservoir.
Use "APPLICATION FOR PERMIT TO DRILL OR TO DEVELOP A WELL OR TO DEVELOP A RESERVOIR".)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

TEXACO Inc.

3. ADDRESS OF OPERATOR

P. O. Box 728 - Hobbs, New Mexico

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

Well located 1650' from the West Line, and 1980' from the
South Line, Section 22, T-22-S, R-38-E, Lea County, New Mexico.

14. PERMIT NO.

Regular

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3370' (GR)

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other) ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

ABANDON* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other) ☐

REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT* ☐

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting and
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Total Depth - 1405'
Spudded 11" Hole at 12:00 A. M. July 5, 1965

Ran 1394' of 8 5/8" O. D. Casing, 17.28 LB, Spiral Weld, NEW, and cemented at
1405'. Plug at 1375'. Cemented with 400 Sx. Trinity Lite Water, plus 100 Sx.
Class "C" with 1% OACL. Job complete 5:30 A. M. July 7, 1965.

Temperature of mixing slurry - 72°, Strength 12 Hours 1000 P. S. I.
Bottom Hole Temperature - 74°, Job complete 5:30 A. M. July 7, 1965.

Tested 8 5/8" O. D. Casing for 30 minutes with 600 P. S. I. from 5:00 P. M. to
5:30 P. M. July 7, 1965. Tested O. K. Drilled cement plug and re-tested for
30 minutes with 600 P. S. I. from 7:30 P. M. to 8:00 P. M. July 7, 1965. Tested
O. K. Job complete 8:00 P. M. July 7, 1965.

18. I hereby certify that the foregoing is true and correct

SIGNED

W. E. Morgan

TITLE Assistant to the District
Superintendent

DATE July 9, 1965

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

APPROVED

JUL 10 1965

*See Instructions on Reverse Side

J. L. GORDON
ACTING DISTRICT ENGINEER