

7/19/96 TIH and tag fill at 5250'. PU reverse unit. Rotate and circulate through bridge 5250'-5254'. Very little sand in returns 5254'-5406'. Moderate to heavy sand in returns 5406'-5498'. Light sand in returns 5498'-5680'. Heavy sand in returns 5680'-5720'. Light sand in returns 5720'-5854'. Moderate sand in returns 5854'-6000'. Very heavy sand in returns 6000'-6200'. Pull up hole to 5100. SDFN.

7/20/96 TOOH with tubing. Pick up Lok-set packer and RIH with SN, 2 joints 2 3/8" tubing, packer, 172 joints 2 3/8" tubing. Loaded annulus with packer fluid. Set packer. Rig down BOP's. Install tubing head. Started swabbing. Well kicked off after 11th swab run. Left well open to frac tank. RD PU.

7/21/96 Production testing well on 18/64" choke.