



United States Department of the Interior

BUREAU OF LAND MANAGEMENT

Lea County Inspection Section

P.O. Box 1157

Hobbs, NM 88240-1157



IN REPLY REFER TO

PET CEMENTING REPORT

A. Operator Name ORYX Energy Corp. Lease No. _____
_____ S 16 T 24S R 32E Well Name Double X Fed. 16 #01
B. Company doing work HALIBURTON Called by Boogie Arnes
Date & Time Called 8-11-90 Time left office 0200
Miles to location 55 Time arrived 0300 Time left location 0630
Was job completed when you left? NO Time completed? 0630
Arrived at office 0730 Total hrs out 5 1/2 (office to office)
Overtime used 5 1/2 Comp time 0

C. Complete only those blanks below if the activity was actually witnessed.

Hole depth 4975 Hole size 12 1/4 Casing size & wt. 9 7/8-36#-K-55
Time plug was down 0620 Running of casing witnessed? Partly
Shoe depth 4975 Time started pumping cement 0500
Did cement circulate? No Amt. of cement run 2,500 SKS
Type of cement Haliburton-Lite & Class C

If not, was a T/S done? yes Time ran 1830 By whom JOHN WEST

Was the annulus one inched? yes From what depth? To 400'

D. In the following space provide information on what was witnessed and any problems, delays, or other comments relating to the job, such as bad weather, injuries, late arrivals of crew, equipment, etc.

Run casing with 12 centralizers with bull-nose plug & 42'
Float collar. RAN 2000 sacks lead of Haliburton Lite + 10% salt
+ 1/4 floeal, then tail 500 sacks class "C" + 10% salt.
Lead was 12.9#, yield of 1.89, Tail was 15.0#, 1.35 yield.
This did NOT circulate. RAN Temperature Survey by JOHN WEST,
showed top of cement at 530'.

Inspector Signature Jack Johnson

Date 8-11-90