

III. WELL DATA
PROPOSED INJECTOR

TEXACO INC
IN DRAW UNIT NO. 2
API# 3002508183

0 - 372' CEMENT 250 sx Circ.

0 - 372' 10.75" OD HOLE

0 - 372' 9.625" OD 25.50#/ft SURF CSG

372 - 4811' 7.875" OD HOLE

1980 FNL & 1980 FWL

SEC 15, TWN 25 S, RANGE 32 E

ELEVATION: 3441 DF

COMPLETION DATE: 10-25-60

COMPLETION INTERVAL: 4674 - 4693 (DLSO)

IP: 108 BOPD, 0 MCFD, 4 BWPD (FLOWING)

05-12-88 T&A'd

10-12-92 PROPOSED CONVERSION TO INJECTION

4090 - 4811' CEMENT 150sx TOC by Temp. Survey

0 - 4575' 2.375" OD 4.70#/ft TBG

4575 - 4579' LATCH-IN PACKER Baker AD1

4674 - 4744' PERFS

0 - 4811' 4.5" OD 9.50#/ft PROD CSG

TD: 4811'