

9. Treated perms. 6366-6596' with 7000 gallons 15% NE acid and 165 ball sealers. Flushed with 45 barrels water.
10. Set 39 joints (1203') 2-3/8" OD J-55 tubing 5396-6599' and 167 joints (5386') 2-7/8" OD tubing 10-5396'.
11. Pump tested perms. 6366-6596' for 158 hours, 51 barrels oil, 213 barrels load water, and 641 barrels formation water.
12. Returned well to producing status December 6, 1975, pumping Tubb-Drinkard perms. 6366-6596' for 14 barrels oil and 245 barrels water per day.