

**STATE OF NEW MEXICO
ENERGY, MINERALS AND NATURAL RESOURCES DEPARTMENT
OIL CONSERVATION COMMISSION**

**APPLICATION OF GOODNIGHT
MIDSTREAM PERMIAN LLC FOR APPROVAL
OF A SALTWATER DISPOSAL WELL,
LEA COUNTY, NEW MEXICO.**

COMM. CASE NO. 24123

**APPLICATIONS OF GOODNIGHT
MIDSTREAM PERMIAN LLC FOR APPROVAL
OF SALTWATER DISPOSAL WELLS,
LEA COUNTY, NEW MEXICO.**

DIV. CASE NOS. 23614-23617

**APPLICATION OF GOODNIGHT
MIDSTREAM PERMIAN, LLC TO AMEND
ORDER NO. R-22026/SWD-2403 TO INCREASE
THE APPROVED INJECTION RATE IN ITS
ANDRE DAWSON SWD #1,
LEA COUNTY, NEW MEXICO.**

DIV. CASE NO. 23775

**APPLICATIONS OF EMPIRE NEW MEXICO LLC
TO REVOKE INJECTION AUTHORITY,
LEA COUNTY, NEW MEXICO.**

DIV. CASE NOS. 24018-24020, 24025

**EMPIRE NEW MEXICO LLC'S
CROSS EXAMINATION EXHIBIT NO. 12**

Empire New Mexico, LLC, through its undersigned counsel, submits its Cross Examination Exhibit No. 12, the workover report on the Ryno SWD 1, which was admitted into the record during the hearing in these matters on May 20, 2025.

Respectfully submitted,

By: /s/ Dana S. Hardy

Dana S. Hardy
Jaclyn M. McLean
Timothy B. Rode
HARDY MCLEAN LLC
125 Lincoln Ave., Suite 223
Santa Fe, NM 87505
(505) 230-4410
dhardy@hardymclean.com
jmclean@hardymclean.com
trode@hardymclean.com

Sharon T. Shaheen
SPENCER FANE LLP
P.O. Box 2307
Santa Fe, NM 87504-2307
(505) 986-2678
sshaheen@spencerfane.com

Ernest L. Padilla
PADILLA LAW FIRM, P.A.
P.O. Box 2523
Santa Fe, NM 87504
(505) 988-7577
padillalawnm@outlook.com

Corey F. Wehmeyer
SANTOYO WEHMEYER, P.C.
IBC Highway 281 N. Centre Bldg.
12400 San Pedro Avenue, Suite 300
San Antonio, Texas 78216
(210) 998-4190
cwehmeyer@swenergylaw.com

Attorneys for Empire New Mexico, LLC

CERTIFICATE OF SERVICE

I hereby certify that a true and correct copy of the foregoing was served on the following counsel of record by electronic mail on May 22, 2025.

/s/ Dana S. Hardy

Mathew M. Beck
Peifer, Hanson, Mullins & Baker, P.A.
P.O. Box 25245
Albuquerque, NM 87125-5245
mbeck@peiferlaw.com

*Attorneys for Rice Operating Company and
Permian Line Company, LLC*

Christopher Moander
Jesse Tremaine
Office of General Counsel
New Mexico Energy, Minerals and Natural
Resources Department
1220 South St. Francis Drive
Santa Fe, NM 87505
Chris.Moander@emnrd.nm.gov
Jessek.tremaine@emnrd.nm.gov

Attorneys for Oil Conservation Division

Miguel A. Suazo
Sophia Graham
James Parrot
Beatty & Wozniak, P.C.
500 Don Gaspar Ave.
Santa Fe, NM 87505
msuazo@bwenergylaw.com
sgraham@bwenergylaw.com
jparrot@bwenergylaw.com

Attorneys for Pilot Water Solutions SWD, LLC

Michael H. Feldewert
Adam G. Rankin
Paula M. Vance
Nathan Jurgensen
Holland & Hart LLP
P.O. Box 2208
Santa Fe, NM 87504
mfeldewert@hollandhart.com
agrarkin@hollandhart.com
pmvance@hollandhart.com
nrjurgensen@hollandhart.com

*Attorneys for Intervenor Goodnight
Midstream, LLC*

San Antonio 210-828-8117 Fax 210-828-5274
8620 N. New Braunfels, Suite 315
San Antonio, Texas 78217



BRUINGTON ENGINEERING, LLC															
DAILY WORKOVER REPORT															
Date:	11/12/24		Operator:		Goodnight Midstream, LLC			Well Name:		Ryno SWD 1					
Field:	San Andres		County:		Lea, NM		Consultant:		Ronnie McWhirter		Phone:	903-930-0282			
Present Operation:			Going in hole with work string to retrieve packer.					Contractor & Rig No.:		Mesa Rig 219					
Production Casing OD:			7"		Depth:		10,556'		Wt.:		26 lb/ft	Grade:	HCL80	PBTD:	5625'
Tubing OD:		4-1/2"		Wt:		11.6	Grade:		J-55	Coupling:		LTC		Perfs:	4380' - 5560'
From	To	Hrs													
7:00	8:00	1.0	Held PJSM with crews, rigged up test truck, worked air out of lines.												
8:00	8:30	0.5	Set packer and tested below test packer at 3000' for 30 minutes, 600 psi dropped to 400 psi. (charted												
			all tests)												
8:30	9:00	0.5	Tested annulus above test packer at 3000' for 30 minutes, 600 psi, held 600 psi.												
9:00	9:30	0.5	Released packer and tripped out of hole with 15 stands to ~2000'.												
9:30	10:00	0.5	Set test packer and tested below packer at 2000' for 30 minutes, 600 psi, dropped to 400 psi.												
10:00	10:30	0.5	Tested annulus above test packer at 2000' for 30 minutes, 600 psi, held 600 psi.												
10:30	11:00	0.5	Repaired rig.												
11:00	11:30	0.5	Released test packer and tripped out of hole with 15 stands to ~1000'.												
11:30	12:00	0.5	Set test packer and test below packer at 1000' for 30 minutes, 600 psi dropped to 520 psi.												
12:00	12:30	0.5	Tested annulus above test packer at 1000' for 30 minutes, 620 psi, held at 620 psi.												
12:30	1:00	0.5	Released test packer and tripped out of hole with 15 stands to 30'.												
1:00	1:15	0.25	Set test packer and tested below packer at 30' for 15 minutes to 600 psi, dropped to 580 psi.												
1:15	2:15	1.0	Tested annulus above test packer at 30' for 30 minutes to 600 psi, dropped to 540 psi.												
2:15	3:30	1.25	Ran 1 joint of tubing in hole and set packer at 60', retest annulus for 30 minutes to 600 psi, dropped to												
			580 psi.												
3:30	4:00	0.5	Ran 1 stand of tubing in hole and set packer at 120', tested annulus for 30 minutes to 600 psi, held												
			600 psi.												
4:00	4:30	0.5	Released packer and tripped out of hole with 2 stands of tubing, laid down 34A packer, racked back												
			tubing.												
4:30	5:00	0.5	Closed blind rams, closed valves, secured well, shut down for night.												
			Elements on test packer looked good.												
			Casing from ~100 ft to surface appears to either be scaled up or corroded and not allowing test												
			packer to properly seal.												

