

SVE Monitoring

Location	Date	SVE Point(s)	Exhaust OVM (ppm)	Vacuum Pressure upstream of drum (H ₂ O")	Vacuum Pressure downstream of drum (H ₂ O")	Run Time (Hours)	System Operational at Arrival?	Drum H ₂ O (inches bTOD)	Drum Drained?	Comments
Atlantic A LS 9A	1-15-24	1	6.4	-38	-48	-	Y	22	N	Drum Frozen
Florance GC J 16		2	41.4	-6	-	-	Y	12.5	Y	Gasket leaking
Sandoval GC A 1A		3	124.8	-10 (H ₂ O)	Broken	7397.7	N	25	N	Drain Valve is broken (Needs replace) Restarted system, Drum frozen,
Jacquez GC B 3E		1	0.1	-6	-	5520.1	Y	Dry	N	Run time gauge has condensation and is hard to read.
Al Elliot D 002		5	-	-	-	-	N	12.7	N	Drum frozen and full, generator was running, attempted to restart, would not start.
GCU H180		All	-	-	-	8675.6	N	-	-	System not operational on arrival, attempted to start, could not start, would not start after drying.
Heaton LS 5		Unk	82.3	-	-54	-	Y	25.5	N	Drum Frozen
Mudge B12 R		1	84.4	-28	-8	-	N	32	N	Restarted system Drum frozen.
Mudge A 002 MV	✓	2	32.0	-50	-	-	Y	Dry	N	

Notes:

SVE - Soil Vapor Extraction

OVM - Organic Vapor Monitoring

ppm- parts per million

H₂O"- inches water

cfm- cubic feet per minute

bTOD- below top of drum

(in hg) SVE Monitoring

Location	Date	SVE Point(s)	Exhaust OVM (ppm)	Vacuum Pressure upstream of drum (H ₂ O")	Vacuum Pressure downstream of drum (H ₂ O")	Run Time (Hours)	System Operational at Arrival?	Drum H ₂ O (inches bTOD)	Drum Drained?	Comments
Atlantic A LS 9A*	2-5-24	1	6.2	-3.75	-3.75	-	Y	23.6	Y	
Florance GC J 16*	2-14-24	2	42.6	-2.1	-2.1	-	N	16.4	Y	Drum leaking, needs new gasket.
Sandoval GC A 1A*	2-5-24	3	41.0	-2.5	-2.5	7507.5	Y	31.75	Y	Valve Fixed Gauge Replaced
Jacquez GC B 3E*		1	0.8	-0.2	-	7031.1	Y	32.5	N	Water Frozen
Al Elliot D 002*		5	65.7	-0.5	-0.5	6664.1	Y	30.1	Y	B6T ≈ 90% Full
GCU H180		All	-	-	-	-	Y	-	-	2 PSI) 110°F) 1) 2.5 2) 2.5 3) 2.5 4) 1.5
Heaton LS 5*		Unk	98.9	-2.5	-2.5	-	Y	27.3	Y	run time gauge not connected
Mudge B12 R*	2-14-24	1	36.7	-2.2	-2.5	-	Y		N	Drum Frozen
Mudge A 002 MV*	2-14-24	2	22.0	-5.0	-4.0	-	Y	32.0	N	Drum Frozen

Notes:

SVE - Soil Vapor Extraction

OVM - Organic Vapor Monitoring

ppm- parts per million

H₂O"- inches water

cfm- cubic feet per minute

bTOD- below top of drum

* - Gauge replaced with (in hg) vacuum pressure gauge

SVE Monitoring

Location	Date	SVE Point(s)	Exhaust OVM (ppm)	Vacuum Pressure upstream of drum (inHg)	Vacuum Pressure downstream of drum (inHg)	Run Time (Hours)	System Operational at Arrival?	Drum H ₂ O (inches bTOD)	Drum Drained?	Comments
Atlantic A LS 9A	3-11-24	1	0.6	3.75	3.75	-	Y	29.5	Y	
Florance GC J 16		2	28.1	3.20	3.30 2.30	-	Y	18.2	Y	* - See below
Sandoval GC A 1A		3	89.1	2.50	2.50	7653.0	N	28.3	Y	
Jacquez GC B 3E		1	1.2	0.2	0.2	7869.8	Y	Dry	N	
Al Elliot D 002		5	26.5	0.5	0.5	6849.7	N	32.5	N	Water Level below drain valve
GCU H180		All	-	-	-	9003.0	Y	-	-	Temp 125°F System Pressure 1.8 psi SVE Point (psi): (1) 2.5 (2) 2.5 (3) 2.5 (4) 2.5
Heaton LS 5		Unk	70.8	2.7	2.5	-	Y	31.8	N	Water Level below drain valve
Mudge B12 R		1	41.3	2.5	2.5	-	Y	24.8	Y	Drum has hole, needs to be replaced
Mudge A 002 MV		2	47.2	4.75	3.75	-	Y	Dry	N	

Notes:

SVE - Soil Vapor Extraction
 OVM - Organic Vapor Monitoring
 ppm- parts per million
 inHg- inches of mercury
 cfm- cubic feet per minute
 bTOD- below top of drum

* - No leaks when system was running.
 Turned off system and discovered leaks.
 After investigation a small pinhole is present
 at the bottom of the drum

SVE Monitoring

Location	Date	SVE Point(s)	Exhaust OVM (ppm)	Vacuum Pressure upstream of drum (inHg)	Vacuum Pressure downstream of drum (inHg)	Run Time (Hours)	System Operational at Arrival?	Drum H2O (inches bTOD)	Drum Drained?	Comments
Atlantic A LS 9A	4/8/24	1	66.1	3.75	3.75	—	Y	29.5	Y	
Florance GC J 16		2	202.8	-4.0	-4.0	—	Y	14	Y	Small leak when system is off
Sandoval GC A 1A		3	148.3	2.5	2.5	7612.9	N	30.5	Y	
Jacquez GC B 3E		1	6.0	0.2	0.2	8543.6	Y	Dry	N	
Al Elliot D 002		5	49.8	0.4	0.4	7181.6	Y	29	Y	
GCU H180		All	-	-	-	9177.0	Y	-	-	Temp 125 F System Pressure 20 psi SVE Point (psi): (1) 1.0 (2) 1.0 (3) 1.0 (4) 1.0
Heaton LS 5		Unk	107.5	2.75	2.5	—	Y	Dry	N	
Mudge B12 R		1	256.3	2.5	2.5	—	Y	28.5	Y	Small leak when system is off
Mudge A 002 MV		2	104.3	4.75	3.00	—	Y	Dry	N	

Notes:

SVE - Soil Vapor Extraction
 OVM - Organic Vapor Monitoring
 ppm- parts per million
 inHg- inches of mercury
 cfm- cubic feet per minute
 bTOD- below top of drum

SVE Monitoring

Location	Date	SVE Point(s)	Exhaust OVM (ppm)	Vacuum Pressure upstream of drum (inHg)	Vacuum Pressure downstream of drum (inHg)	Run Time (Hours)	System Operational at Arrival?	Drum H2O (inches bTOD)	Drum Drained?	Comments
Atlantic A LS 9A	5-6-24	1	1.3	3.75	3.75	-	Y	31.5	N	Water level below drain valve
Florance GC J 16		2	23.3	3.5	3.5	-	Y	24.2	Y	Tightened gasket, no leaks after tightening.
Sandoval GC A 1A		3	2.8	2.5	2.5	7745.2	N	32.5 32.5	N	Water level below drain valve, restarted system. MW connection was disconnected on arrival.
Jacquez GC B 3E		1	1.1	0.2	0.2	10,215.4	Y	Dry	N	Drum is dry.
Al Elliot D 002		5	29.5	0.4	0.4	8154.0	Y	30.3	Y	Drum dry
GCU H180		All	-	-	-	9331.1	Y	-	-	Temp 127 F System Pressure 215 psi SVE Point (psi): (1) 1.5 (2) 2.5 (3) 2.0 (4) 1.0
Heaton LS 5		Unk	89.6	2.5	2.5	-	Y	Dry	N	Drum dry
Mudge B12 R		1	26.7	2.5	2.5	-	Y	27.5	Y	Tightened gasket, gasket is cracked. Minor condensation observed after tightening.
Mudge A 002 MV		2	52.0	5.0	3.75	-	Y	Dry	N	Drum dry

Notes:

SVE - Soil Vapor Extraction
 OVM - Organic Vapor Monitoring
 ppm- parts per million
 inHg- inches of mercury
 cfm- cubic feet per minute
 bTOD- below top of drum

SVE Monitoring

Location	Date	SVE Point(s)	Exhaust OVM (ppm)	Vacuum Pressure upstream of drum (inHg)	Vacuum Pressure downstream of drum (inHg)	Run Time (Hours)	System Operational at Arrival?	Drum H2O (inches bTOD)	Drum Drained?	Comments
Atlantic A LS 9A	6/14/24	1	3.4	4.0	3.75	—	Y	Dry	N	
Florance GC J 16	6/13/24	2	35.8	3.0	3.5	—	Y	Dry	N	
Sandoval GC A 1A	6/13/24	3	10.0	5.0	2.0	792.4	N	Dry	N	
Jacquez GC B 3E	6/13/24	1	6.2	0.1	0.1	1264.0	Y	Dry	N	
Al Elliot D 002	6/13/24	5	37.3	0.1	0.1	906.2	Y	Dry	N	
GCU H180	6/12/24	All	-	-	-	Broken	N	-	-	Temp 145F System Pressure 2.5 psi SVE Point (psi): (1) 0.1 (2) 2.5 (3) 2.7 (4) 0
Heaton LS 5	6/12/24	Unk	102.0	1.0	1.0	—	Y	Dry	N	
Mudge B12 R	6/12/24	1	36.7	2.5	2.5	—	Y	Dry	N	
Mudge A 002 MV	6/13/24	2	150.5	5.0	5.0	—	Y	Dry	NO	

Notes:

SVE - Soil Vapor Extraction
 OVM - Organic Vapor Monitoring
 ppm- parts per million
 inHg- inches of mercury
 cfm- cubic feet per minute
 bTOD- below top of drum

system off
on arrival.
Reset.

District I
1625 N. French Dr., Hobbs, NM 88240
Phone:(575) 393-6161 Fax:(575) 393-0720
District II
811 S. First St., Artesia, NM 88210
Phone:(575) 748-1283 Fax:(575) 748-9720
District III
1000 Rio Brazos Rd., Aztec, NM 87410
Phone:(505) 334-6178 Fax:(505) 334-6170
District IV
1220 S. St Francis Dr., Santa Fe, NM 87505
Phone:(505) 476-3470 Fax:(505) 476-3462

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

CONDITIONS

Action 356893

CONDITIONS

Operator: SIMCOE LLC 1199 Main Ave., Suite 101 Durango, CO 81301	OGRID: 329736
	Action Number: 356893
	Action Type: [UF-GWA] Ground Water Abatement (GROUND WATER ABATEMENT)

CONDITIONS

Created By	Condition	Condition Date
michael.buchanan	Atlantic A LS SVE Field Forms 2024 have been accepted for the record.	8/6/2024