

Submit 3 Copies To Appropriate District
Office
District I
1625 N. French Dr., Hobbs, NM 88240
District II
1301 W. Grand Ave., Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM
87505

State of New Mexico
Energy, Minerals and Natural Resources
OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

Form C-103
Revised March 25, 1999

| | | |
|---|--|--|
| SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.) | | WELL API NO. 30-059-20204 |
| 1. Type of Well: Oil Well <input type="checkbox"/> Gas Well <input checked="" type="checkbox"/> Other SWD | | 5. Indicate Type of Lease STATE <input type="checkbox"/> FEE <input type="checkbox"/> |
| 2. Name of Operator OXY USA, Inc. | | 6. State Oil & Gas Lease No. |
| 3. Address of Operator P. O. Box 303, Amistad, NM 88410 | | 7. Lease Name or Unit Agreement Name: Bravo Dome Carbon Dioxide Gas Unit 1934 |
| 4. Well Location Unit Letter <u>A</u> : <u>956</u> feet from the <u>North</u> line and <u>956</u> feet from the <u>East</u> line Section <u>32</u> Township <u>19N</u> Range <u>34E</u> NMPM Union County | | 8. Well No. 321A (SWD) |
| 10. Elevation (Show whether DR, RKB, RT, GR, etc.) 4912' GL | | 9. Pool name or Wildcat Bravo Dome CO ₂ Gas Unit 640 Acre Area |

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER: Mechanical Integrity Testing ☒

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompilation.

2/17/05 - MI x RU pump truck, CPC - 0 psi, TPC - slight vacuum, pump 2 BFW down backside and pressure test to 500 psi for 30 minutes, OK. RD x MO pump truck. Roy Johnson, NMOCD District IV Supervisor witnessed test. See attached chart.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE DJ Holcomb TITLE Team Leader DATE 2-17-2005

Type or print name Danny J. Holcomb Telephone No. 505-374-3010
(This space for State use)

APPROVED BY [Signature] TITLE DISTRICT SUPERVISOR DATE 2/28/05
Conditions of approval, if any:

NEXT MIT - FEB 2008

