

District I
1625 N. French Dr., Hobbs, NM 88240
Phone:(505) 393-6161 Fax:(505) 393-0720

District II
1301 W. Grand Ave., Artesia, NM 88210
Phone:(505) 748-1283 Fax:(505) 748-9720

District III
1000 Rio Brazos Rd., Aztec, NM 87410
Phone:(505) 334-6178 Fax:(505) 334-6170

District IV
1220 S. St Francis Dr., Santa Fe, NM 87505
Phone:(505) 476-3470 Fax:(505) 476-3462

State of New Mexico
Energy, Minerals and Natural Resources

Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

Form C-103
Permit 76479

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVIOR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)		7. Lease Name or Unit Agreement Name SYCAMORE
1. Type of Well:G		8. Well Number 002
2. Name of Operator PLANTATION OPERATING LLC		9. OGRID Number 237788
3. Address of Operator 4700 W. SAM HOUSTON PKWY N. , , SUITE 140 HOUSTON , TX 77041		10. Poolname or Wildcat
4. Well Location Unit Letter B : 660 feet from the N line and 1980 feet from the E line Section 24 Township 08S Range 29E NMPM Chaves County		
11. Elevation (Show whether DR, KB, BT, GR, etc.) 4069 GR		
Pit or Below-grade Tank Application ☐ or Closure ☐ Pit Type _____ Depth to Groundwater _____ Distance from nearest fresh water well _____ Distance from nearest surface water _____ Pit Liner Thickness: _____ mil Below-Grade Tank: Volume _____ bbls; Construction Material _____		

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO: PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐ TEMPORARILY ABANDON ☐ CHANGE OF PLANS ☐ PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐ Other:	SUBSEQUENT REPORT OF: REMEDIAL WORK ☐ ALTER CASING ☐ COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDON ☐ CASING/CEMENT JOB ☐ Other: Drilling/Cement ☒

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work.) SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.
5/2/2008 - 5/22/2008: Drill 11" hole to 2565'. TD 11" hole at 0000 hrs 5/6/2008 at 2565'. Run 18 jts, 8-5/8" 32# J55 LT&C csg and 31 jts 8-5/8" 24# J55 ST&C csg. Set at 2560'. FC @ 2514.50'. Cement 8-5/8" csg w/1000 sx C (35:65:6) + 2% CaCl2 + 1/4# cello flake +0.200 5# LCM-1 (Yield-1.98 cu ft, Wt-12.5 #/gal). Tail w/ 200 sx Class "C" + 2% CaCl2 (Yield-1.34 cu ft, Wt-14.8#/gal). Plug down w/1479 psi at 1530 hrs CST, 5/6/2008. Circ 256 sx to the surface. Notified NMOCD--Artesia of running csg and cmt. WOC 18.5 hrs. NU 13-5/8" 10M BOP. Test BOP to 3000 psi--OK. Continued....

See Attached

5/1/2008 Spudded well.

Casing and Cement Program

Date	String	Fluid Type	Hole Size	Csg Size	Weight lb/ft	Grade	Est TOC	Dpth Set	Sacks	Yield	Class	1" Dpth	Pres Held	Pres Drop	Open Hole
05/01/08	Surf	FreshWater	17.5	13.375	48	H-40	0	380	400	1.34	C		1500	0	Y
05/06/08	Int1	Brine	11	8.625	32	J55	0	2560	1000	1.98	C		1000	0	Y
05/06/08	Int1	Brine	11	8.625	32	J55	0	2560	200	1.34	C		1000	0	Y
05/21/08	Prod	CutBrine	7.875	5.5	17	N80	0	8830	600	1.29	H		1562	0	Y
05/21/08	Prod	CutBrine	7.875	5.5	17	N80	0	8830	1000	1.88	C		1562	0	Y
05/21/08	Prod	CutBrine	7.875	5.5	17	N80	0	8830	100	1.29	H		1562	0	Y

I hereby certify that the information above is true and complete to the best of my knowledge and belief. I further certify that any pit or below-grade tank has been/will be constructed or closed according to NMOCD guidelines ☐ , a general permit ☐ or an (attached) alternative OCD-approved plan ☐.

SIGNATURE Electronically Signed _____ TITLE Engineering Tech _____ DATE 6/9/2008
Type or print name Kimberly K Faldyn _____ E-mail address kfaldyn@plantationpetro.com _____ Telephone No. 281-598-7551

For State Use Only:

APPROVED BY: Tim Gum _____ TITLE District Supervisor _____ DATE 6/18/2008 10:32:31 AM

Sycamore #2 – Intermediate & Prod Csg Work Description
Continued:

TIH and tag cmt at 2515' and tag float collar. Test csg @ 1000 psi – OK. Drill cmt, float and shoe at 2560'. Drill out at 1330 hrs on 5/7/2008.

Drill 7-7/8" hole from 2560 to 8830'. TD 7-7/8" hole at 1800 hrs 5/18/2008. Run logs. Run 71-joints 5 1/2" 17# (N80-I80-UST80) LTC casing. Install Davis 2-stage collar @ 5797.10. Run 126-joints 5 1/2" same to 8830'. Float shoe @ 8830', Float collar @ 8782.73'. Cement w/ 600 sks. Class "H" + 1% BA-03.00 58+ 1/8#CF+.3%FL-62 +.3% SMS, (Slurry wt. 15.1ppg. Yield 1.29 cu.ft.-138 bbls.) Pump 1st. stage wiper plug, displace w/ 195 bbls. FW. Bump plug w/ 1276 psi. Check floats, ok. Drop opening bomb, open DV tool w/ 1074 psi. Trace of cement. Circulated off of DV tool. Pump 2nd. stage lead w/ 1000 sks. 35/65/5 C +2% salt+ 1/4lb.CF +5lb. LCM-1 (Slurry wt. 12.8ppg. Yield 1.88 Cu. ft.) Pump 2nd. Stage tail w/ 100 sks. H + 1% BA-10+ 1/8lb. C/F+ .3%FL-52 + 1%FL-62 + .3% SMS. (Slurry wt. 15.1 ppg. Yield 1.29 Cu. ft.-23 bbls). Drop wiper plug, displace w/ 125 bbls FW. Bump plug w/ 1562 psi. Check floats, ok. Circulated 109 sks to surface. Notified NMOCD--Artesia of running csg and cmt. ND BOP and set 5-1/2" csg slips w/130,000. Lay out BOP and nipple up tubing head. Rig released at 1200 noon 5/22/2008.