For State Use Only:

APPROVED BY:

11/7/2022 8:03:35 AM

Form C-103 State of New Mexico 1625 N. French Dr., Hobbs, NM 88240 Phone:(575) 393-6161 Fax:(575) 393-0720 **Energy, Minerals and Natural Resources** Permit 320795 District II WELL APLNIIMBER 811 S. First St., Artesia, NM 88210 Oil Conservation Division 30-015-48502 Phone:(575) 748-1283 Fax:(575) 748-9720 **District III** 5. Indicate Type of Lease 1220 S. St Francis Dr. 1000 Rio Brazos Rd., Aztec, NM 87410 Phone:(505) 334-6178 Fax:(505) 334-6170 6 State Oil & Gas Lease No. District IV **Santa Fe, NM 87505** 1220 S. St Francis Dr., Santa Fe, NM 87505 Phone:(505) 476-3470 Fax:(505) 476-3462 7. Lease Name or Unit Agreement Name SUNDRY NOTICES AND REPORTS ON WELLS SALT DRAW 10 STATE COM (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.) 1. Type of Well: 8. Well Number 006H 2. Name of Operator 9. OGRID Number Earthstone Operating, LLC 331165 3. Address of Operator 10. Pool name or Wildcat 1400 Woodloch Forest; Ste 300, Attn: NM Regulatory, The Woodlands, TX 77380 Section <u>A</u> : <u>150</u> feet from the N line and feet 1195 from the E 28E NMPM Township 25S Range County Eddy 11. Elevation (Show whether DR, KB, BT, GR, etc.) 2977 GR Pit or Below-grade Tank Application or Closure ___ Distance from nearest fresh water well__ ___ Depth to Groundwater____ _ Distance from nearest surface water Pit Type mil Below-Grade Tank: Volume_ bbls; Construction Material Pit Liner Thickness: 12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data SUBSEQUENT REPORT OF: NOTICE OF INTENTION TO: PERFORM REMEDIAL WORK PLUG AND ABANDON ALTER CASING REMEDIAL WORK TEMPORARILY ABANDON CHANGE OF PLANS COMMENCE DRILLING OPNS. PLUG AND ABANDON CASING/CEMENT JOB PULL OR ALTER CASING MULTIPLE COMPL X Other: Other: Drilling/Cement 13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work.) SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion. See Attached 5/16/2022 Spudded well. **Casing and Cement Program** Date String Csg Weight Grade Dpth Open Size Size lb/ft TOC Dpth Held Drop Hole 05/16/22 Surf FreshWater 17.5 13.375 54.5 J-55 0 484 528 1.34 С 0 1500 0 Ν 06/09/22 Int1 CutBrine 12.25 9.625 40 J-55 0 2543 715 1.86 С 0 1500 0 Ν 06/09/22 CutBrine 12.25 9.625 J-55 С 1500 Int1 40 0 2543 190 1.34 0 0 Ν 06/22/22 Prod OilBasedMud 8.75 5.5 20 P-110 0 13291 650 4.11 С 0 0 0 Ν Prod OilBasedMud 20 P-110 13291 1240 0 0 06/22/22 8.75 5.5 0 1.53 Ν I hereby certify that the information above is true and complete to the best of my knowledge and belief. I further certify that any pit or below-grade tank has been/will be constructed or closed according to NMOCD guidelines __, a general permit __ or an (attached) alternative OCD-approved plan __ SIGNATURE Electronically Signed TITLE Senior Production Analyst DATE 7/7/2022 E-mail address charlotte@earthstoneenergy.com Type or print name Charlotte Stilwell Telephone No. 281-771-3065

TITLE

Patricia L Martinez

SALT DRAW 10 STATE COM 2BS 6H

05/16/2022-SPUD WELL

- -DRILL 17.5" SURFACE HOLE TO 484'MD
- -NOTIFIED OCD OF INTENT TO SET 13.375" SURFACE CASING
- -RUN 11 JTS, 13.375", 54.5# J-55 BTC CSG SET @ 484'MD
- -CEMENT 13.375" SURFACE CASING W/528 SXS (126 BBLS) CLASS C CMNT @ 1.34 YIELD W/ 167 SXS (40 BBLS) CMNT CIRCULATED TO SURFACE.
- -WOC 4 HOURS
- -PRESSURE TEST 13.375" SURFACE CASING TO 1500 PSI, 30 MIN, GOOD TEST

05/17/2022-RELEASE SPUDDER RIG & CEASE OPERATIONS

06/05/2022-NOTIFIED OCD ON RESUMING OPERATIONS

06/07/2022-NOTIFIED OCD OF INTENT TO NIPPLE UP & TEST BOP'S

- -TEST BOP ANNULAR 250 LOW/3500 HIGH, 10 MIN, GOOD TEST
- -TEST PIPE RAMS, BLIND RAMS, CHOKE, VALVES 250 LOW/5000 HIGH, 10 MIN EA TEST; ALL GOOD TEST

06/08/2022-RESUME DRILLING OPERATIONS

06/09/2022-NOTIFIED OCD OF INTENT TO RUN & CMNT 9.625" INTERMEDIATE CASING

- -DRILL 12.25" INTERMEDIATE HOLE TO 2712'MD
- -RUN 58 JTS OF 9.625", 40#, J-55 BTC CSG SET @ 2543' MD
- -PUMP 715 SXS (236 BBLS) CLASS C LEAD CEMENT @ 1.86 YIELD FOLLOWED BY 190 SXS (41 BBLS) CLASS C TAIL CMNT @ 1.34 YIELD W/329 SXS (109 BBLS) CMNT CIRCULATED TO SURFACE.
- -PRESSURE TEST 9.625" INTERMEDIATE CASING TO 1500 PSI, 30 MIN; GOOD TEST

06/20/2022-NOTIFIED OCD OF INTENT TO RUN & CMNT 5.5" PRODUCTION CASING

-DRILL 8.75" PRODUCTION HOLE TO 13,302'TD

06/21-06/22/2022-RUN 305 JTS OF 5.5", 20#, P-110 PROD CSG SET @ 13,291'MD

06/22/2022-CMNT 5.5" PROD CSG TO 650 SXS (476 BBLS) CLASS C LEAD CMNT @ 4.11 YIELD FOLLOWED BY 1240 SXS (338 BBLS) CLASS C TAIL CMNT @ 1.53 YIELD W/213 SXS(155 BBLS) CMNT CIRCULATED TO SURFACE.

06/23/2022-RIG RELEASED