

Bravo Dome Carbon Dioxide Gas Unit 19 30 04 1 G

Tubb Perforated Interval (2070'-2100)

30-021-20523

Treatment Summary

Start Time	29-Aug-11 15:49:30	
End Time	29-Aug-11 18:50:33	
Pump Time	35.67	min
Max Treating Pressure	1971	psi
Avg Treating Pressure	1799	psi
Clean Volume	14216	gal
Max Slurry Rate	26.1	bpm
Avg Slurry Rate	12.8	bpm
Slurry Volume	15471	gal
Max Proppant Concentration	8.13	lb/gal
Proppant Mass Pumped	302.87	100*lb
Avg HHP	563	hp
Proppant in Wellbore	5.01	100*lb
CO2 DH	52.0	tons
CO2 CoolDown	11.0	tons
Load to Recover	14216	gal