Submit 3 Copies To Appropriate District Office	State of New Me	xico	Form C-103
District I 1625 N. French Dr., Hobbs, NM 88240	Energy, Minerals and Natural Resources OIL CONSERVATION DIVISION		WELL API NO.
District II 1301 W. Grand Ave., Artesia, NM 88210			30-021-20494
District III 1000 Rio Brazos Rd., Aztec, NM 87410	1220 South St. Frai	ncis Dr.	5. Indicate Type of Lease STATE FEE X
District IV 1220 S. St. Francis Dr., Santa Fe, NM 87505	800 a.H.E. N.M. 8.	1 ⁵ 1 34	6. State Oil & Gas Lease No.
SUNDRY NOT	ICES AND REPORTS ON WELLS		7. Lease Name or Unit Agreement Name
DIFFERENT RESERVOIR. USE "APPLI	SALS TO DRILL OR TO DEEPEN OR PL CATION FOR PERMIT" (FORM C-101) FO		Mitchell
PROPOSALS.) 1. Type of Well: Oil Well Gas Well X Other CO2			8. Well Number 092F
Name of Operator Hess Corporation			9. OGRID Number 495
3. Address of Operator			10. Pool name or Wildcat SwD-YESO
P.O. Box 840 Seminole	e, TX 79360		West Bravo Dome CO2 Gas 96183
4. Well Location Unit Letter F: 1920 feet from the North line and 1970 feet from the West line			
Unit Letter F : Section 9		nne ana	inc
	11. Elevation (Show whether DR		NMPM CountyHarding
Pit or Below-grade Tank Application	4345 GR		
Pit type Depth to Groundwater Distance from nearest fresh water well Distance from nearest surface water			
Pit Liner Thickness: mil Below-Grade Tank: Volume bbls; Construction Material			
12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data			
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF: PERFORM REMEDIAL WORK PLUG AND ABANDON REMEDIAL WORK ALTERING CASING			
TEMPORARILY ABANDON CHANGE PLANS COMMENCE DRILLING OPNS. P AND A			
PULL OR ALTER CASING	MULTIPLE COMPL	CASING/CEMENT	JOB
OTHER: OTHER: liner and MIT and chart			
13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.			
RU on well. released pkr & TOH w/tbg and pkr. RIH 2/ 4 3/4" button bit 14DC's and tbg. tagged TD@1700'			
DO OH to 1800' set 5 1/2" compsite plug @1579' RIH w 38 jts of 4" 10.8@ ultra FJliner. Ran FC above			
bottom jnt FC @1527' and end of scg @1569' Installed New Vetco gray Spool and set slips on csg. RU			
Halliburton and CMT liner in hole $w/80$ sks of cmt RIH $w/3$ 1/4" mill tooth bit on 2 3/8" hydril workstring. DO wiper plug FC 50' of CMT and DO composite plug. Ran TD w/Bit . Circ Clean layed down			
workstring RIH w 2 3/8" J-55 TK99 IPC tbg w turned down collars. Set pkr @ 1521' tested backside			
to 500# held ok. circ hole w/ pkr fluid. ND BOP and NU WH. obtained mit by putting 600# on csg.			
for 30 minutes held okay. Obtained Chart. Test witnessed by Bill Petree, Robert Ponville, No witness by NMOCD. Ed Martin came to location the next day and approved location and chart.			
I hereby certify that the information grade tank has been with moconstructed or	at-ove is true and complete to the b classed guitelm stanged by NACOC Ingibidelines [DN: cn=Rita C. Smith, o=Hess	est of my knowledge □, a general permit □ o	and belief. I further certify that any pit or below- r an (attached) alternative OCD-approved plan .
SIGNATURE	Corp, ou=Engineering,email=rsmith@hess.com, c=USITLE_E	ngineering Technicia	DATE 06/30/2009
Type or print name Rita C Smith	Date: 2009.07.09 13:21:26 -05'00'		
Type or print name Rita C Smith For State Use Only	XIII Ordina	ldress:rsmith@hess.c	
	Mele	DISTRICT SUI	PERVISOR DATE OF THE PERVISOR
APPROVED BY: Conditions of Approval (if any):	MARCHAR THE		PERVIOUR DATE 7/14/09

Smith, Rita

From: Jones, William V., EMNRD [William.V.Jones@state.nm.us]

Sent: Tuesday, June 30, 2009 5:07 PM

To: Smith, Rita

Subject: RE: Administrative Order SWD-1181

Thank You

Good Luck

From: Smith, Rita [mailto:rsmith@Hess.com] **Sent:** Tuesday, June 30, 2009 3:57 PM

To: Jones, William V., EMNRD; Martin, Ed, EMNRD

Cc: Ponville, Robert; Holcomb, Danny **Subject:** Administrative Order SWD-1181

Hess Corporation is giving notice of date of commencement for July 2, 2009 for the SWD well, Mitchell Well 092F API 30-021-20494 located 1920' FNL 1970 FWL Unit f and section 9 township 18 N range 30 East NMPM Harding County, New Mexico. Written notice of the date of commencement of disposal to the Division's District IV office

Hess Corporation notified the Supervisor of the Division's District IV Ed Martin in regards to the MIT testing for Mitchell 092F API 30-021-20494 The MIT test was conducted on 06/28/2009 The test was witnessed by Robert Ponville and Bill Petree. Ed Martin was not present during the test. On 06/29/2009 Mr. Ed Martin inspected the location, approved MIT test and signed Chart.

Rita C Smith
Engineering Technician
Hess Corporation
Office (432) 758-6726
Cell (432) 209-1084
Fax Number (432) 758-6768
rsmith@hess.com
"Everyone Everywhere Everyday Home Safe"

This inbound email has been scanned by the MessageLabs Email Security System.

Confidentiality Notice: This e-mail, including all attachments is for the sole use of the intended recipient(s) and may contain confidential and privileged information. Any unauthorized review, use, disclosure or distribution is prohibited unless specifically provided under the New Mexico Inspection of Public Records Act. If you are not the intended recipient, please contact the sender and destroy all copies of this message. -- This email has been scanned by the Sybari - Antigen Email System.

Confidentiality Notice: This e-mail,including all attachments is for the sole use of the intended recipient(s) and may contain confidential and privileged information. Any unauthorized review, use, disclosure or distribution is prohibited unless specifically provided under the New Mexico Inspection of Public Records Act. If you are not the intended

07/01/2009

Hess Corporation is giving notice of date of commencement for July 2, 2009 for the SWD well, Mitchell Well 092F API 30-021-20494 located 1920' FNL 1970 FWL Unit f and section 9 township 18 N range 30 East NMPM Harding County, New Mexico. Written notice of the date of commencement of disposal to the Division's District IV office

Hess Corporation notified the Supervisor of the Division's District IV Ed Martin in regards to the MIT testing for Mitchell 092F API 30-021-20494 The MIT test was conducted on 06/28/2009 The test was witnessed by Robert Ponville and Bill Petree. Ed Martin was not present during the test. On 06/29/2009 Mr. Ed Martin inspected the location, approved MIT test and signed Chart.