

Submit 1 Copy to Appropriate District
Office
District I
1625 N. French Dr., Hobbs, NM 88240
District II
1301 W. Grand Ave., Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM
87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
October 13, 2009

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)		WELL API NO. 30-007-20290
1. Type of Well: Oil Well <input type="checkbox"/> Gas Well <input checked="" type="checkbox"/> Other Coal Bed Methane		5. Indicate Type of Lease STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>
2. Name of Operator El Paso E&P Company, L.P.		6. State Oil & Gas Lease No.
3. Address of Operator 1001 Louisiana, Attn: Maria Gomez, Rm 9.028 Travis Place, Houston, TX 77002		7. Lease Name or Unit Agreement Name VPR D
4. Well Location Unit Letter G : 1736.2 feet from the NORTH line and 1737.9 feet from the East line Section 3 Township 30N Range 18E NMPM County Colfax		8. Well Number 046
11. Elevation (Show whether DR, RKB, RT, GR, etc.)		9. OGRID Number 180514
		10. Pool name or Wildcat

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:
PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐

SUBSEQUENT REPORT OF:
REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☐

OTHER: Run larger PC pump in well ☒

OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

This work is expected to begin approximately Thursday or Friday (02/11/10 or 02/12/10) and lasting 2 – 3 days.

- RU service rig.
- Pull tubing.
- Run tubing back in with 340 PC pump.
- Clean well out if necessary.
- RD and move off location.

Spud Date:

Rig Release Date:

RECEIVED
2010 FEB 9 AM 11:54

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Maria S. Gomez TITLE Sr. Regulatory Analyst DATE 02/08/2010

Type or print name Maria S. Gomez E-mail address: maria.gomez@elpaso.com PHONE: 713-420-5038
For State Use Only

APPROVED BY: Ed Martin TITLE DISTRICT SUPERVISOR DATE 2/9/10
Conditions of Approval (if any):