

Submit 3 Copies To Appropriate District Office
District I
1625 N. French Dr., Hobbs, NM 87240
District II
1301 W. Grand Ave., Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505



Form C-103
May 27, 2004

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)		WELL API NO. 30-015-01667
1. Type of Well: Oil Well <input checked="" type="checkbox"/> Gas Well <input type="checkbox"/> Other <input type="checkbox"/>		5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
2. Name of Operator BP America Production Company		6. State Oil & Gas Lease No.
3. Address of Operator P.O. Box 1089 Eunice NM 88231		7. Lease Name or Unit Agreement Name: Empire Abo Unit 'H'
4. Well Location Unit Letter O : 650 feet from the S line and 1951 feet from the E line Section 32 Township 17S Range 28E NMPM County EDDY		8. Well Number 27
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3662' GL		9. OGRID Number 00778
Pit or Below-grade Tank Application <input type="checkbox"/> or Closure <input type="checkbox"/> Pit type _____ Depth to Groundwater _____ Distance from nearest fresh water well _____ Distance from nearest surface water _____ Pit Liner Thickness: _____ mil Below-Grade Tank: Volume _____ bbls; Construction Material _____		10. Pool name or Wildcat Empire Abo

12. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data	
NOTICE OF INTENTION TO: PERFORM REMEDIAL WORK <input type="checkbox"/> PLUG AND ABANDON <input type="checkbox"/> TEMPORARILY ABANDON <input type="checkbox"/> CHANGE PLANS <input type="checkbox"/> PULL OR ALTER CASING <input type="checkbox"/> MULTIPLE COMPLETION <input type="checkbox"/> OTHER: <input type="checkbox"/>	SUBSEQUENT REPORT OF: REMEDIAL WORK <input type="checkbox"/> ALTERING CASING <input type="checkbox"/> COMMENCE DRILLING OPNS. <input type="checkbox"/> PLUG AND ABANDONMENT <input checked="" type="checkbox"/> CASING TEST AND CEMENT JOB <input type="checkbox"/> OTHER: <input type="checkbox"/>

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

10/8/08: RU. BREAK FLOWLINE AND TEST CSG. CSG TOOK 18 BBL TO LOAD AND HELD 500 PSI FOR 30 MIN. CHECK SURFACE CSG PSI, JUST HAD SMALL BLOW. KILL TBG WITH 45 BBL AND NU BOP, LOCKSET WAS IN COMPRESSION W/ 21 PT, INSTALL BIW HEAD TALLY OUT WITH 70 STANDS TBG.

10/9/08: POH WITH KILL STRING AND LAY DOWN PACKER, RIH WITH 4.5 CIBP AND 183 JTS 2 3/8" J-55 TO A DEPTH OF 5670'. SET CIBP, POH TO 5665' CIRC HOLE WITH FRESH WATER. SPOT 25 SX CLASS C CEMENT, LD 12 JTS, POH WITH SETTING TOOL. RIH OPEN ENDED TO 5294' WITH 171 JTS 2 3/8" TBG, CIRC HOLE WITH 80 BBL 9.5 SALT GEL MUD. LD 53 JT TBG TO 3650' 118 JTS IN HOLE.

Continued on page 2.

I hereby certify that the information above is true and complete to the best of my knowledge and belief. I further certify that any pit or below-grade tank has been/will be constructed or closed according to NMOCD guidelines ☐ , a general permit ☐ or an (attached) alternative OCD-approved plan ☐

SIGNATURE Barry C. Price TITLE Area Operations Team Lead DATE 10/31/08

Type or print name Barry C. Price

E-mail address: barry.price@bp.com

Telephone No. 575-394-1648

For State Use Only

Accepted for record
NMOCD

APPROVED BY _____

Conditions of Approval, if any:

TITLE _____

Approved for plugging of well bore _____
Liability under bond is retained pending receipt of C-103 (Subsequent Report of Well Plugging) which may be found at OCD Web Page under Form: www.emnrd.state.nm.us/oed DATE 11/5/08

Form C-103
Empire Abo Unit H-27
30-015-01667
Continued from Page 1

10/10/08: WOC. PUMP 25 SX CEMENT PLUG WITH 12.5 BBL DISPLACE. LD 13 JTS. POH WITH 1 ROW TBG.

10/13/08: RIH TAG @3258'. LD 65 JT TOTAL ON RACK OF 142 OUT 41 IN. TO 1250' SPOT 25 SX CEMENT. LD 14 JT AND POH WITH 8 STANDS. WOC. RIH AND TAG @ 850', POH LD ALL BUT 16 JTS TBG. STOOD 8 STANDS BACK. RIG UP KEY WIRELINE RIH AND SHOOT 4 HOLES @ 60'. RIG WIRELINE DOWN. RIH WITH 17 JTS.

10/14/08: MOVE IN EQUIPMENT AND CIRC 4.5" AND SURFACE. CIRC CEMENT FROM 525' TO SURFACE UP 4.5 CSG. SHUT CSG VALVE AND CIRC CEMENT UP BETWEEN 4.5 AND SURFACE CSG. SHUT SURFACE HOOK UP TO SURFACE VALVE AND KEEP SURFACE LOADED WHILE LAYING DOWN 17 JTS TBG. ND BOP.

10/30/08: DIG OUT AND CUT OFF WELLHEAD, WELD IN PLATE, 1" NIPPLE & VALVE, DRY HOLE MARKER, DIG OUT AND CUT OFF ALL ANCHORS, BACK FILL AND LEVEL LOCATION.