

Summary by Zone of Tests Drilled to Basement

Zone/Well Name	Harvest ABR State 2	Harvest ABR State 3	Harvest ABR State 4	Summers Com 2
Silurian/Basement	No porosity	Perf 4920-4940 & 4984-4991; Acidize; Swab Water Overload; Abandon	No Porosity	Perf 4738-4746; Acidize & Flow 17 Mcf/D; Abandon.
Penn (Strawn/Cisco)	Perf 4536-4543 & 4602-4627; Acid & Frac; Flow 39 Mcf/D. Perf 4698-4710; Acidize; Flow 30 Mcf/D. Abandon	Perf 4710-4722; Acidize; No Show of Gas; Abandon	No Mud-Log Shows	No Mud-Log Shows
Wolfcamp	Perf 4170-4194; Acidize; Swab No Shows; Abandon	Perf 4568-4580; Acidize and Frac; Flow 456 Mcf/D. Set Composite Plug at 4390; Complete 5/21/2002.	Perf 4509-4519; Acidize & Flow 980 Mcf/D; Complete 4/17/2003. Later Frac = No Help.	Perf 4496-4500 & 4518-4524 & 4560-4566; Frac 4496-4566 & Flow 486 Mcf/D. Complete 1/11/2003; Set Composite Plug at 4450.
Abo	Perf 3547-3689; Frac 143 Kg & 240 K# with N2; Flow 1418 Mcf/D; Complete 5/6/2000	Perf 3454-3694; Frac 118 Kg & 310 K# with N2; Flow 2085 Mcf/D; Complete 6/3/2002. Remove Composite so Abo & WC Commingled.	Perf 3421-3732; Frac 110 Kg & 250 K# with CO2; Flow 265 Mcf/D; Complete 6/28/03. Abo & WC Commingled	Perf 3420-3676; Frac 118 Kg & 313 K# with CO2; 731 Mcf/D. Complete 1/28/2003. Only Abo Producing.

Yates Petroleum Corporation
Case 13123
Exhibit 21