



8 5/8" Casing Cemented @ 2897'
 Cement Circulated to surface w/ 1200
 SXS. 300 SXS. Neat.

Casing Jet Perforated
 w/ 4-21gram shots / foot
 From 6062' to 6288'.

Otis Side Door Choke
 Blanked Off
 @ 6495'

Baker Model "D" Retainer
 Production Packer
 set @ 6500'

5 1/2" Casing Cemented @ 6546' w/ 1200 SXS Neat
 Estimated Top Cement surface.

Tubing Perforations

TD - 6641'

Detail of Mechanical Equipment To Be
 Installed In Dually Completed Drinkard And
 Tubb Wells For Submission To Oil
 Conservation Commission