

**WELL COMPLETION DATA SHEET
SAN JUAN UNIT 29-4**

EPNG 29-4

<u>Well No.</u>	<u>Location</u>	<u>Completion Date</u>	<u>Elevation</u>	<u>Total Depth</u>	<u>AOF MCF/D</u>	<u>Pay Zone</u>	<u>Remarks</u>
1-30	SW/4 30-29-4	9-16-53	7,330	6,769	428-IP	MV	Connected to EPNG 5-21-56. First delivery 5-22-56.
2-35	SW/4 35-29-4	10-6-53	7,112	6,449	6928-IP P & A	PC MV	MV shot with 1,854 quarts of nitroglycerin; non-productive because of water. PC connected to EPNG.
3-22	SW/4 22-29-4	11-21-53	6,911	6,155	P & A	---	Drilled by Phillips. MV non-productive because of water. PC shot and tested 57 MCF/D.
4-35	NE/4 35-29-4	10-6-55	7,084	4,111	801-IP	PC	Connected to EPNG.
5-7 (Valdez #A-1)	SW/4 7-29-4	10-31-53	---	7,000	T/A	---	Drilled by Pan-American. Shot MV. Gas TSTM.
6-10 (Valdez #A-2)	SW/4 10-29-4	12-15-53	---	6,185	T/A	---	Drilled by Pan-American. Shot MV. Gas TSTM.
7-8	NW/4 8-29-4	12-15-55	7,337	6,590	2249-IP -----	MV PC	Connected to PNW temporary line 7-9-57. First delivery 9-12-57. PC not connected.
8-34	NE/4 34-29-4	7-18-57	7,176	6,444	395 T/A	PC MV	MV fractured with 105,000 gal. water and 10,000 lbs. sand. Gauged 253 MCF/D with heavy spray of water. PC fractured with 63,000 gal. water and 40,000 lbs. sand. Not connected.
9-3	NW/4 3-29-4	12-23-55	7,538	6,850	T/A	---	Fractured Cliff House with 47,700 gal. water and 56,000 lbs. sand; Point Lookout fractured with 46,620 gal. water and 40,000 lbs. sand. On test, died in 4 minutes. Further attempts to flow failed.
10-36	SW/4 36-29-4	7-16-56	7,184	4,210	1403	PC	Connected to EPNG. PC completion.
11-6	SE/4 6-29-4	11-4-56	---	4,547	1473	PC	Shut-in PC completion.
12-18	NE/4 18-29-4	10-1-57	7,576	6,805	1117	MV	Not connected. No permanent gathering system in area.

Well Completion Data Sheet
San Juan Unit 29-4.
Page 2.

active completions

Well No.	Location	Completion Date	Elevation	Total Depth	AOF MCF/D	Pay Zone	Remarks
13-29	NE/4 ²⁹ 18 -29-4	11-21-57	7,297	6,575	P & A	----	Cliff House fractured with 30,000 gal. water and 20,000 lbs. sand. Point Lookout fractured with 67,000 gal. water and 55,000 lbs. sand. Gauged 365 MCF/D. on test.
14-31	NE/4 31-29-4	12-3-57	7,334	6,680	1,523	MV	Connected to EPNG 5-13-58. First delivery 5-14-58.
15-25	NE/4 25-29-4	9-5-58	6,993	4,005	P & A	----	PC fractured with 80,000 gal. water and 80,000 lbs. sand. No gas reported on test. Produced water with slight show of oil.
16-36	NE/4 36-29-4	10-1-58	7,032	4,035	647	PC	Connected to EPNG PC completion.