

EPNG PRESSURE BUILD-UP TEST

TEST WELL DATA Basin Dakota Pool

Date Feb. 5, 1963

TEST WELL: Operator: El Paso Natural Gas Company Well Name & No. Lackey B-13

Location 1650 fr. S, 1650 fr. W lines, K Sec. 20 T. 28 N., R. 9 W

TD: Casing: 5-1/2' @ 6680' Tubing: 2" @ 6545'

Completed: 9/7/60 First Delivery: 5/10/61

Pay Zone: Open Hole Interval: or Perforations: 6412-6638

Stimulation: Sand Water Frac

SIPC: 2048 SIPT: 2065 DAYS SI: 7

I. P. Test: 5104 MCF, 3 hrs. 3/4" Choke: 5969 MCF AOF thru tubing or casing

Current Deliverability: 1133 MCF, Date Tested: 1962

WELLS ON SAME BASIC LEASE

<u>Name</u>	<u>Location</u>	<u>Deliverability</u>	<u>Date of Test</u>
Lackey B-12	N-21-28-9	1165	1962
Lackey B-14	A-30-28-9	1219	1962
Lackey B-17	O-21-28-9	430	1962

SAN JUAN COUNTY, NEW MEXICO

BASIN DAKOTA

TOWNSHIP - 28-N RANGE - 9-W

