

EPNG PRESSURE BUILD-UP TEST

TEST WELL DATA	Basin Dakota	Pool
----------------	--------------	------

Date Feb. 5, 1963

TEST WELL: Operator: El Paso Natural Gas Company Well Name & No. Ludwick #16

Location 1810 fr. N, 1750 fr. E lines, G Sec. 31 T. 30 N., R. 10 W

TD: _____ Casing: 5-1/2" @ 7146 Tubing: 2" @ 6970

Completed: 8/30/60 First Delivery: 4/27/61

Pay Zone: Open Hole Interval: _____ or Perforations: 6831-7048

Stimulation: Sand Water Frac

SIPC: 2076 SIPT: DAYS SI: Initial

I.P. Test: 2460 MCF, 3 hrs. 3/4" Choke: 2836 MCF AOF thru tubing or casing

Current Deliverability: 252 MCF, Date Tested: 1962

WELLS ON SAME BASIC LEASE

<u>Name</u>	<u>Location</u>	<u>Deliverability</u>	<u>Date of Test</u>
Ludwick #15	A-19-30-10	456	1962
Ludwick #17	B-29-30-10	409	1962
Ludwick #20	K-29-30-10	728	1962
Ludwick #21	N-31-30-10	438	1962

Proration Department

SAN JUAN COUNTY, NEW MEXICO

BASIN DAKOTA

TOWNSHIP -30-N RANGE -10-W

