

EPNG PRESSURE BUILD-UP TEST

TEST WELL DATA Basin Dakota Pool

Date 2-5-63

TEST WELL: Operator: El Paso Natural Gas Company Well Name & No. Huerfano Unit #117

Location 990 fr. S, 990 fr. E lines, P Sec. 16 T. 26 N., R. 10 W

TD: 6787 Casing: 5-1/2" @ 6785' Tubing: 2" @ 6639'

Completed: 1/23/61 First Delivery: 4/25/61

Pay Zone: Open Hole Interval: _____ or Perforations: 6622-6654

Stimulation: Sand Water Frac

SIPC: 774 SIPT: 882 DAYS SI: 7

I. P. Test: 1731 MCF, 3 hrs. 3/4" Choke: 2226 MCF AOF thru tubing or casing

Current Deliverability: 1688 MCF, Date Tested: 1962

WELLS ON SAME BASIC LEASE

<u>Name</u>	<u>Location</u>	<u>Deliverability</u>	<u>Date of Test</u>
Huerfano Unit 104	P-17-26-10	1911	1962
Huerfano Unit 116	C-11-26-10	299	1962
Huerfano Unit 121	F-27-26-10	4857	1962

SAN JUAN COUNTY, NEW MEXICO

BASIN DAKOTA

TOWNSHIP 26-N RANGE 10-W

HUERFANO UNIT

