

# EPNG PRESSURE BUILD-UP TEST

TEST WELL DATA AZTEC PICTURED CLIFFS Pool

Date Jan. 7, 1963

TEST WELL: Operator: El Paso Natural Gas Company Well Name & No. Ludwick #2

Location \_\_\_\_\_ fr. \_\_\_\_\_, \_\_\_\_\_ fr. \_\_\_\_\_ lines, \_\_\_\_\_ P \_\_\_\_\_ Sec. 19 T. 30 N., R. 10 W

TD: 2795 Casing: 5-1/2" @ 2646 Tubing: 1" @ 2709

Completed: October 10, 1951 First Delivery: June 9, 1952

Pay Zone: Open Hole Interval: 2675-2795 or Perforations: \_\_\_\_\_

Stimulation: Shot w/350 qts. SNG

SIPC: 653 SIPT: \_\_\_\_\_ DAYS SI: 3

I. P. Test: 2830 MCF, 3 hrs. \_\_\_\_\_ Choke: \_\_\_\_\_ MCF AOF thru tubing or casing

Current Deliverability: 200 MCF, Date Tested: 1962

## WELLS ON SAME BASIC LEASE

| <u>Name</u> | <u>Location</u> | <u>Deliverability</u> | <u>Date of Test</u> |
|-------------|-----------------|-----------------------|---------------------|
| Ludwick #1  | E- 29-30-10     | 264                   | 1962                |
| #3          | O- 29-30-10     | 246                   | 1962                |
| #4          | A- 31-30-10     | 96                    | 1962                |
| #5          | F- 31-30-10     | 41                    | 1962                |
| #6          | L- 19-30-10     | 343                   | 1962                |

SAN JUAN COUNTY, NEW MEXICO

AZTEC P C

TOWNSHIP 30-N RANGE 10-W

