

STEVENS OPERATING CORPORATION PRODUCTION FOR MCCLELLAN FEDERAL NO. 1

McClellan Federal #1					DST recovery	COMMENTS
DATE	BOPD	BUPD	MCFGPD	CH/64"		
04/10/91	114					
04/18/91	109	7	Various	-	NA	
04/19/91	161	11	5000	20 & 60 50 & 70	Swab & Flowed	
04/20/91	103	20	TSTM	20	Flowed	
04/21/91	96	18	TSTM	20	Flowed	
04/22/91	90	22	TSTM	20	Flowing	
04/23/91	62	14	TSTM	20	Flowing	
04/24/91	79	7	TSTM	20	Flowing	
04/25/91	56	18	TSTM	20	Flowing	
04/26/91	8	1	TSTM	16	Acidizing w/84 gal 15%, swbd & flow	
04/27/91	509	414	TSTM	64-38	Tstg, flowing	
04/28/91	407	276	TSTM	38-18	Tstg and choke plugging	
04/29/91	212	140	TSTM	18-16	Tstg and choke plugging	
04/30/91	291	149	TSTM	18-25	Tstg and choke plugged overnight	
05/01/91	517	221	TSTM	22	Tstg, chk plugging, temporary allowable 422 BOPD + 25% daily excess	
05/02/91	522	291	TSTM	22	Tstg, chk plugging, install settling tank, water estimated	
05/03/91	528	262	TSTM	24	Tstg, chk plugging, attempt reduce prod. thru back press. regulator	
05/04/91	521	229	TSTM	24	Tstg, chk plugging, attempt reduce prod. thru back press. regulator	
05/05/91	559	226	TSTM	24	Tstg, chk plugging, attempt reduce prod. thru back press. regulator	
05/06/91	548	N/A	TSTM	22	Tstg, chk plg, H2O amt not avail, back press reduct failed to reduce	
05/07/91	525	N/A	TSTM	21	Tstg, no plugging, attempting to reduce production by choke	
05/08/91	466	N/A	TSTM	19	Testing, no plugging	
05/09/91	491	N/A	TSTM	19	Testing, no plugging	
05/10/91	518	N/A	TSTM	19	Testing, no plugging	
05/11/91	498	N/A	TSTM	18	Testing, no plugging	
05/12/91	400	N/A	TSTM	17	Check partial plg	
05/13/91	435	N/A	TSTM	17	Check partial plg	
05/14/91	499	N/A	TSTM	17	Testing, no plugging	
05/15/91	496	N/A	TSTM	17	Testing, no plugging	

9705 2326 5000

REPORTING OFFICER  
 APPC.  
 10308  
 9