

The Eastland Oil Company
Arco-Federal No. 1
Schematic of Plugging Detail
Form C-108 Item VI

P&A: 11-9-78

Location: D-5-18-31

Pumped 300 sx
into $8\frac{5}{8}$ " csg.
to 1000'

$4\frac{1}{2}$ " csg. pulled
out of collar
@ 321'

TOC @ surface - circ.
cemented w/ 350 sx.

$8\frac{5}{8}$ " csg. @ 712'

Cement on retainer
to 1614'

Retainer set @ 1634'

Squeezed 50 sx @
1650'

TOC @ 2300' by calc.

$4\frac{1}{2}$ " csg. cemented w/
250 sx.

Cement on BP to
3288'

CIBP @ 3308'

csg. perforations 3410'-3514'

TD 3684'

$4\frac{1}{2}$ " csg. @ 3684'