

PPCO-LAMBIRTH "A" #6 DATE: NOV 30, 1988 KEY: 03004120584  
PTD: 7963 PRES OPER PREPARE TO ACIDIZE.  
RPT NO. 7 AFE # P-C431 AUTH COST 83000 , DAILY 5962 , CUM 21112

24 HR DETAIL REPORT: RU WEDGE CRC TO PERF INJ ZONE W/3-1/8" CSG  
GUNS LOADED W/DEEP PENETRATING OML CHARGES  
@ 2SPF, SPIRAL PHASING AS FOLLOWS:  
7892' - 7944' 52' 104 HOLES.  
RD CRC, GIH W/RTTS PKR ON 2-7/8" TBG TO 7842'.  
SET PKR, RU TO SWAB 2-1/2 HRS, REC 24 BW &  
NO TR OF OIL. SWABBED DRY. GIH W/3000 PSI  
PRESS, BOMB TO 7925'.

SERVICE RATING:  
SERVICE: PERFORATE COMPANY: WEDGE CRC  
PERSONNEL: 5 EQUIPMENT: 2 OVERALL: 3  
COMMENTS: PERF GUNS ON 1ST DAY WERE SWELLED.

PPCO-LAMBIRTH "A" #6 DATE: DEC 1, 1988 KEY: 03004120584  
PTD: 7963 PRES OPER PREPARE TO SWAB.  
RPT NO. 8 AFE # P-C431 AUTH COST 83000 , DAILY 6206 , CUM 27318

24 HR DETAIL REPORT: COOH W/PRESS BOMB. RU CHARGER TO ACIDIZE  
PERFS W/4200 GALS 28% NEFE HCL W/1 BALL  
SEALER/BBL, TOTAL 100 BALLS. FLUSH W/48 BBLs  
PROD WTR. RATE 4 BPM, MAX PRESS 2600 PSI,  
AVG PRESS 1700 PSI, ISIP 400 PSI, 5 MIN VAC.  
RD CHARGER. RU TO SWAB 4 HRS, REC 80 BW,  
FL @ 2400'.

SERVICE RATING:  
SERVICE: ACIDIZE COMPANY: CHARGER  
PERSONNEL: 5 EQUIPMENT: 5 OVERALL: 5

PPCO-LAMBIRTH "A" #6 DATE: DEC 2, 1988 KEY: 03004120584  
PTD: 7963 PRES OPER PREPARE TO SWAB.  
RPT NO. 9 AFE # P-C431 AUTH COST 83000 , DAILY 1200 , CUM 28518

24 HR DETAIL REPORT: TP 0 PSI, RU TO SWAB 9 HRS, FL @ 2400' INITIALLY.  
SWABBED 160 BW, NO OIL, FFL @ 3100'. SHUT DOWN.

PPCO-LAMBIRTH "A" #6 DATE: DEC 5, 1988 KEY: 03004120584  
PTD: 7963 PRES OPER PREPARE TO RUN STEP-RATE TEST.  
RPT NO. 10 AFE # P-C431 AUTH COST 83000 , DAILY 2000 , CUM 30518

24 HR DETAIL REPORT: 12-3-88: TP 0 PSI, FL @ 2400'. SWABBED  
9 HRS, REC 150 BW & NO OIL, FL @ 3300'.  
RU JOHN WEST ENGINEERING TO GIH W/PRESS BOMB  
TO 7945'. SI TIL MONDAY.  
12-4-88: CREW OFF.  
12-5-88: CREW OFF.

PPCO-LAMBIRTH "A" #6 DATE: DEC 6, 1988 KEY: 03004120584  
PTD: 7963 PRES OPER PREPARE TO RUN PACKER AND TUBING.  
RPT NO. 11 AFE # P-C431 AUTH COST 83000 , DAILY 5200 , CUM 35718

24 HR DETAIL REPORT: COOH W/72 HRS BOMB, GIH W/24 HR BOMB.  
MI & RU JOHN WEST ENGINEERING & HALLIBURTON  
TO RUN STEP-RATE TEST. RUN STEP-RATE INJ  
TEST USING HALF (1/2) HR INJ INTERVALS.  
SUGGESTED INJ RATES ARE: 500, 1000, 1500, 2000,  
2500, 3000, 3500 & 4000 BPD (TOTAL OF 8 INJ RATES).  
CONTINUOUSLY RECORDED SURFACE PRESSURES  
THROUGHOUT THE TEST & OBTAINED INSTANTANEOUS  
SD PRESS AFTER EACH RATE. RD JOHN WEST  
ENGINEERING & HALLIBURTON. RELEASED PKR &  
COOH W/TBG & PKR. SHUT DOWN.

SERVICE RATING:  
SERVICE: INJECTION TEST COMPANY: HALLIBURTON

*9-21-11 Phillips*  
*3/11/89*

PERMIAN BASIN REGION  
DAILY DRILLING REPORT  
DEC 8, 1988

9:18 THURSDAY, DECEMBER 8, 1988 3

PERSONNEL: 5 EQUIPMENT: 5 OVERALL: 5

---

PPCO-LAMBIRTH "A" #6

PTD: 7963

PRES OPER SHUT-IN.

DATE: DEC 7, 1988

KEY: 03004120584

RPT NO. 12

AFE # P-C431

AUTH COST 83000

, DAILY 800

, CUM 36518

24 HR DETAIL REPORT:

GIH W/LOK-SET PKR ON 2-7/8" TBG TO 7842',  
SET PKR. REMOVE BOP, NU WELLHEAD. SHUT-IN  
WELL. RD. TEMPORARY DROP FR RPT FOR  
EVALUATION & HEARING.

---