

Scott B SWD #1
API #30-015-44061
Drilling Summary

03/26/17 - Spud 26" hole @ 6:00 am

03/27/17 - TD 26" hole @ 528'. Ran 20" 133# J-55 csg. Set @ 528'. Cmt w/585 sx lead and 380 sx tail Class "C" cmt w/4% gel, 2% CaCl, Celloflake. Yield 1.97 on lead and 1.34 on tail. Circ 163 sx. WOC 26 hrs. Test csg to 1500# for 30 minutes. Held good.

03/30/17 - TD 17 1/2" hole @2605'. Ran 13 3/8" 68# J-55 BTC csg. Set @ 2600'. Cmt w/1420 sx lead, tail in w/380 sx, Class C cmt w/6% gel, 5% salt, 3# KalSeal. Yield 2.11 on lead and 1.32 on tail. Circ 665 sx. WOC 26 hrs. Test csg to 1500# for 30 minutes, held good.

04/07/17 - TD 12 1/4" hole @ 9778'. Ran 9 5/8" 53.5# P-110 csg.

04/09/17 - Set 9 5/8" csg @ 9768'. DVT @ 2514'. Cmt Stage 1 w/ 1050 sx 50/50 P/H cmt w/5% salt, 10% gel, .2% PF153, .2% PF13 retarder, 3# Kolseal., Yield 2.47 Tail in w/300 sx Class H cmt w/.3% PF13 retarder, .3% PF606, .4 PF45, Yield 1.19. Cmt Stage 2 w/ lead 375 sx Class C w/4% gel, 1% CaCl, .125#/sk Celloflake, .4#/sk defoamer, Yield 1.97. Tail in w/200 sx. Class C Neat. Yield 1.32. Circ 83 sx. WOC 18 hrs. Test csg to 1500# for 30 minutes, held good.

04/21/17 - TD 8 1/2" hole @ 14155'.

04/23/17 - Ran 107 jts. (4868.07') 7 5/8" 39# ECP-110 PTF J-2/STL FJ csg. Set @ 14152'. Liner 9259' – 14152'. Cmt liner w/810 sx Class H cmt w/Gas Stop .25 #/sk. Yield 1.465. Cmt did not circ. Ran CBL to verify cmt tied into 9 5/8" csg. WOC 28 hrs.

04/26/17 - TD 6 1/2" hole @15,212'.

04/29/17 - Release rig.