

STANSBERRY - COX #1 WELL REPORT

8/18: Cleaning out cavings 10' from bottom.  
8/19: Cleaned out cavings 10' on bottom at 10 a.m. Couldn't make any progress. The decision to run pipe to dry hole was made 4:00 p.m.  
8/20: Shut down for equipment to ream hole. Will ream to 375'± (red shale) and run 10 3/4" pipe.  
8/21: Started reaming hole to 12 1/4" from 0' to 120'.  
8/22: Reamed hole from 120' to 195'. Bearing Services delivered 395.60' of 10 3/4" pipe.  
8/23: Continued reaming from 195' to 265'. Will continue to 375'.  
8/24: Reamed from 265' to 290'.  
8/25: No change. Went to Roswell to pick up casing equipment.  
8/26: Reamed from 290' to 320'.  
8/27: Stuck in hole at 320'.  
8/28: Picked up fishing tools at Roswell.  
8/29: Ran bumper bar, jarred up, could not get bit loose.  
8/30: Looking for rope knife, located tool at Odessa, Tx., Rock Tool Company.  
8/31: Picked up down jar rope knife from Rock Tool.  
9/1: Strung up and RIH w/rope knife. Cut and laid down line. POH w/rope knife. Measured in hole with long stroke fishing tools. Socket stopped 9' from rope socket. Began cleaning out to top of fish.  
9/2: Cleaned out hole to top of fish, caught and worked fish loose. Started out of hole w/fish, fish came loose. Could not get back over rope socket again (some drilling line over top). SD to pick up tools in Roswell.  
9/3: Ran 3 prong grabs. Fished for tools. Ran blind box to cut wire line off top tools. Ran fishing socket, did not catch fish. Tried many other combos. Bob Tenison is going to access tomorrow.  
9/4: Ran 3 prong grabs. Fished for tools. Could not catch fish. Decision was made to try different fishing socket. Went to Borger, TX., picked up tool from Nichols Tool, returned to Logan at 11:30 p.m.  
9/5: Welded skirt on socket from Nichols Tool. After several tries and altering slips caught fish and pulled to surface. Laid down fishing tools.  
9/6: Went to Roswell, picked up big hole jars.  
9/7: Back from Roswell at 12 p.m. Strung up jars, changed out bailors. Started cleaning hole to commence reaming. Reamed 8' of 12 1/4" new hole. TD 328'.  
9/8: Continued reaming 12 1/4" hole to hard shelf at 365'. Planned to run pipe tomorrow.  
9/9: Laid down 12 1/4" drilling bit. Rigged up and ran pipe to 364.67. Bailed hole down. Started cleaning out. Cleaned out to 422. Pipe holding.