

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

APL No. 30-057-20027

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>		5a. Indicate Type of Lease State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
2. Name of Operator Lyle Benz, Curtis Benz		5. State Oil & Gas Lease No.
3. Address of Operator P.O. 198, Estancia, New Mexico 37016		7. Unit Agreement Name
4. Location of Well UNIT LETTER <u>F</u> <u>1590</u> FEET FROM THE <u>west</u> LINE AND <u>2209</u> FEET FROM THE <u>north</u> LINE, SECTION <u>18</u> TOWNSHIP <u>5 north</u> RANGE <u>9 east</u> NMPM.		8. Farm or Lease Name Benz
15. Elevation (Show whether DF, RT, GR, etc.) ground level 6090		9. Well No. 2
12. County Torrance		10. Field and Pool, or Wildcat wildcat

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

On 6-9-90 we pressure tested the surface casing cement job after waiting 27 days to let it harden.

It held 600 psi for 30 minutes with no loss of pressure.

We then installed the blowout preventer

-shaffer model 39- manual, 3000 psi, with 2 7/8 rams

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Lyle Benz, Curtis Benz</u>	TITLE <u>Operator</u>	DATE <u>6-10-90</u>
APPROVED BY <u>[Signature]</u>	TITLE <u>DISTRICT SUPERVISOR</u>	DATE <u>6-20-90</u>
CONDITIONS OF APPROVAL, IF ANY:		