

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
<b>E-4525</b>

## SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator <b>Gulf Oil Corporation</b>	8. Farm or Lease Name <b>Union "B" State</b>
3. Address of Operator <b>Box 670, Hobbs, New Mexico 88240</b>	9. Well No. <b>1</b>
4. Location of Well UNIT LETTER <b>E</b> <b>2234</b> FEET FROM THE <b>North</b> LINE AND <b>804</b> FEET FROM THE <b>West</b> LINE, SECTION <b>17</b> TOWNSHIP <b>31-N</b> RANGE <b>33-E</b> NMPM.	10. Field and Pool, or Wildcat <b>Wildcat</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>5300' GL</b>	12. County <b>Union</b>

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Loffland Brothers Company spudded 12-1/4" surface hole at 8:30 PM, March 8, 1970. Drilled to 337'. Ran 10 joints, 322' of 8-5/8" OD 2 1/2" K-55 S&C casing set and cemented at 333' with 300 sacks of Class H cement. Cement circulated. WDC 18 hours. Tested casing with 1600#, 30 minutes, OK.

Started drilling 7-7/8" hole at 337' at 4:00 PM, March 10, 1970.

'70 MAR 16 AM 8 13

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

ORIGINAL SIGNED BY  
C. D. BORLAND

SIGNED \_\_\_\_\_

TITLE **Area Production Manager**

DATE **March 13, 1970**

APPROVED BY **E. Kaptana**

TITLE **Oil & Gas Inspector**

DATE **3/25/70**

CONDITIONS OF APPROVAL, IF ANY:

**Dist II**