

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.O.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

MAR 23 1981

Form C-103
Revised 10-1-78

5a. Indicate Type of Lease
State ☐ Fee ☒
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input checked="" type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> CO2 <input type="checkbox"/> OTHER	7. Unit Agreement Name
2. Name of Operator Amoco Production Company	8. Farm or Lease Name Hutcherson C
3. Address of Operator P. O. Box 68 Hobbs, NM 88240	9. Well No. 1
4. Location of Well UNIT LETTER <u>K</u> <u>1650</u> FEET FROM THE <u>South</u> LINE AND <u>1994</u> FEET FROM THE <u>West</u> LINE, SECTION <u>9</u> TOWNSHIP <u>19-N</u> RANGE <u>34-E</u> N.M.P.M.	10. Field and Pool, or Wildcat Und. Tubb
15. Elevation (Show whether DF, RT, GR, etc.) 4870' GL	12. County Union

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

On 1-23-81 RST Drilling (Rig #5) spudded a 12-1/4" hole at 1:30 a.m. Drilled to a TD of 700' and ran 8-5/8" casing set at 700'. Cemented with 500 SX Class H cement. Plugged down 9:23 a.m. 2-1-81. Circulated 62 SX. WOC 76 hrs. Tested casing with 800# for 30 min. OK. Reduced hole to 7-7/8" and resumed drilling. Drilled to a TD of 2610' and ran 5-1/2" casing set at 2620'. Cemented with 900 SX Class H cement. Plugged down 4:00 p.m. 3-16-81. Circulated 250 SX. Currently waiting on completion unit.

0+2-NMOCD, SF 1-Hou 1-Susp 1-BD

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Bob Davis TITLE Admin. Analyst DATE 3-18-81

APPROVED BY Carl Ulvog TITLE Geologist DATE 3/24/81

CONDITIONS OF APPROVAL, IF ANY: