

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION
P. O. BOX 2038
SANTA FE, NEW MEXICO 87501

Form O-101
Revised 10-1-7

14. Indicate Type of Lease	State ☐	Fed ☐
15. State Oil & Gas Lease No.		

SUNDRY NOTICES AND REPORTS ON WELLS
DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG A WELL TO A DIFFERENT RESERVOIR.
USE APPLICATION FOR PERMIT TO DRILL OR TO DEEPEN OR PLUG A WELL FOR SUCH PROPOSALS.

1. OIL WELL ☐ GAS WELL ☒ CO2 OTHER ☐	2. Name of Operator Amoco Production Company	7. Unit Agreement Name BDCDGU
3. Address of Operator P. O. Box 68, Hobbs, New Mexico 88240	8. Name of Lease Name BDCDGU 2134	9. Unit No. 041
4. Location of Well UNIT LETTER <u>K</u> <u>1980</u> FEET FROM THE <u>South</u> LINE AND <u>1980</u> FEET FROM THE <u>West</u> LINE, SECTION <u>4</u> TOWNSHIP <u>21-N</u> RANGE <u>34-E</u> N.M.P.M.	10. Field and Pool, or adjacent Und. Tubb	
11. Elevation (Show whether OF, RT, GR, etc.) 4760' GL	12. County Union	

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☒
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOBS ☐	OTHER ☐

17. Describe (Report on) Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Moved in completion unit 4-14-81. Perforated 2592'-96', 2612'-20', 30-'42', 54'-78', and 81-92' with 1 SPF. Set a packer at 2315'. Acidized with 2950 gal 7-1/2% HCL. Pulled packer and swab tested. Set a cast iron bridge plug at 2560' and pumped 65 bbl inhibited water. Tagged the bridge plug at 2560' and circ. hole with 58 bbl 12# gel. Pumped 5 bbl cement slurry and displaced with 9 bbl gel. Pulled tubing to 791'. Pumped 5 bbl cement slurry and displaced with 2 bbl gel. Pulled tubing to 96'. Pumped 3 bbl cement slurry to surface. Pulled tubing. Cut off bradenhead and installed PXA marker. Moved out service unit 12-1-82.

0+2-NMOCD,SF 1-HOU 1-SUSP 1-CLF 1-Amerada 1-Amerigas 1-Cities Serv.
1-Conoco 1-CO2 in Action 1-Excelsior 1-Sun. Tex.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Cathy L. Gorman TITLE Assist. Admin. Analyst DATE 1-6-83

APPROVED BY [Signature] TITLE [Signature] DATE 4/8/83

CONDITIONS OF APPROVAL, IF ANY: