

STATE OF NEW MEXICO  
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION

P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-77

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		<input checked="" type="checkbox"/>
U.S.O.S.		
LAND OFFICE		
OPERATOR		

5a. Indicate Type of Lease  
State ☒ Fee ☐  
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE APPLICATION FOR PERMIT - "A" (FORM C-101) FOR SUCH PROPOSALS.)

1. ☐ OIL WELL ☒ GAS WELL ☒ C02 ☐ OTHER \_\_\_\_\_

2. Name of Operator  
Amoco Production Company

3. Address of Operator  
P. O. Box 68 Hobbs, NM 88240

4. Location of Well  
UNIT LETTER G 1980 FEET FROM THE North LINE AND 1980 FEET FROM  
THE East LINE, SECTION 21 TOWNSHIP 21-N RANGE 34-E N.M.P.M.

5. Elevation (Show whether DF, RT, GR, etc.)  
4795' GL

6. 12. County  
Union

7. Unit Agreement Name

8. Firm or Lease Name  
State JV

9. Well No.  
1

10. Field and Pool, or Wildcat  
Und. Tubbs

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	
		OTHER _____	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

On 3-1-81 Moran Brother Drilling (Rig #56) spudded a 12-1/4" hole at 11:00 p.m. Drilled to a TD of 735' and ran 8-5/8" casing set at 735'. Cemented with 500 SX Class H cement. Plugged down 12:30 p.m. 3-3-81. Circulated 95 SX. WOC 19 hrs. Tested casing with 800# for 30 min. Test OK. Reduced hole to 7-7/8" and resumed drilling. Drilled to a TD of 2975' and ran 5-1/2" casing set at 2975'. Cemented with 900 SX Class H cement. Plugged down 9:00 a.m. 3-10-81. Circulated 95 SX. Currently waiting on completion unit.

0+2-NMOCD, SF 1-Hou 1-Susp 1-BD

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Bob Lewis TITLE Admin. Analyst DATE 3-12-81

APPROVED BY Carl L. Long TITLE Manager DATE 3/18/81

CONDITIONS OF APPROVAL, IF ANY: