


STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501



Form C-103
Revised 10-1-78

<p>SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT - 1" (FORM C-101) FOR SUCH PROPOSALS.)</p>		<p>5a. Indicate Type of Lease State <input type="checkbox"/> FEDERAL <input checked="" type="checkbox"/> STATE Fee <input checked="" type="checkbox"/></p>
<p>6. State Oil & Gas Lease No.</p>		
<p>7. Unit Agreement Name</p>		
<p>8. Farm or Lease Name Amoco Production Company</p>		Hutcherson B
<p>9. Well No. P. O. Box 68 Hobbs, NM 88240</p>		20X
<p>10. Field and Pool, or WHdcat Location of Well UNIT LETTER J 2080 FEET FROM THE South LINE AND 1980 FEET FROM THE East LINE, SECTION 18 TOWNSHIP 19-N RANGE 34-E N.M.P.M.</p>		Und. Tubb
<p>15. Elevation (Show whether DF, RT, GR, etc.) 4932' GL</p>		12. County Union

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

On 1-11-81 Moran Drilling (Rig #56) spudded a 12-1/4" hole at 1:30 p.m. Drilled to a TD of 725' and ran 8-5/8" casing set at 721'. Cemented with 500 SX Class H cement. Plugged down 3:00 a.m. 1-13-81. Circulated 25 SX. WOC 20 hrs. Tested casing with 800# for 30 min. Test OK. Reduced hole to 7-7/8" and resumed drilling. Drilled to a TD of 2640' and ran 5-1/2" casing set at 2635'. Cemented with 900 SX Class H cement. Plugged down at 4:15 p.m. 1-29-81. Circulated 200 SX. Currently waiting on completion unit.

0+2-NMOC, SF 1-Hou 1-Susp 1-BD

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Bob Davis TITLE Admin. Analyst DATE 2-3-81

APPROVED BY Carl Velazquez TITLE SENIOR VICE PRESIDENT OF LOGGING DATE 2/9/81

CONDITIONS OF APPROVAL, IF ANY: