

STATE OF NEW MEXICO  
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION  
P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-78

|                        |  |
|------------------------|--|
| NO. OF COPIES RECEIVED |  |
| DISTRIBUTION           |  |
| SANTA FE               |  |
| FILE                   |  |
| U.S.O.S.               |  |
| LAND OFFICE            |  |
| OPERATOR               |  |

5a. Indicate Type of Lease  
State ☒ Fee ☐  
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO OIL PUMP OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.

1. Name of Operator  
Oil Well ☐ Gas Well ☒ CO2 OTHER-

2. Name of Operator  
Amoco Production Company

3. Address of Operator  
P. O. Box 68, Hobbs, NM 88240

4. Location of Well  
UNIT LETTER F 1980 FEET FROM THE North LINE AND 1980 FEET FROM  
THE West LINE, SECTION 25 TOWNSHIP 23-N RANGE 33-E NMPM.

7. Unit Agreement Name

8. Form or Lease Name

State LU

9. Well No.

1

10. Field and Pool, or Wildcat

Und. Tubb

15. Elevation (Show whether DF, RT, GR, etc.)

4920' GL

12. County

Union

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐  
TEMPORARILY ABANDON ☐  
PULL OR ALTER CASING ☐  
OTHER ☐

PLUG AND ABANDON ☐  
CHANGE PLANS ☐  
OTHER ☐

REMEDIAL WORK ☐  
COMMENCE DRILLING OPNS. ☒  
CASING TEST AND CEMENT JOBS ☒  
OTHER ☐

ALTERING CASING ☐  
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

On 3-28-81 Aztec Drilling (Rig #56) spudded a 12-1/4" hole at 12:01 a.m. Drilled to a TD of 720' and ran 8-5/8" casing set at 708'. Cemented with 500 SX Class H cement. Plugged down 6:00 p.m. 3-30-81. Circulated 200 SX. WOC 18 hrs. Tested casing with 800# for 30 min. Test OK. Reduced hole to 7-7/8" and resumed drilling. Drilled to a TD of 2492' and ran 5-1/2" casing set at 2492'. Cemented with 750 SX Class H cement. Plugged down 12:55 p.m. 4-3-81. Circulated 210 SX. Currently waiting on completion unit.

0+2-NMOCD, SF 1-Hou 1-Susp 1-BD

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Bob Davis

TITLE Admin. Analyst (SG)

DATE 4-8-81

APPROVED BY Carl Ulvog

TITLE SENIOR PATROL & LOGICIST

DATE 4/29/81

CONDITIONS OF APPROVAL, IF ANY: